

CONFIDENTIAL

PM USA Operations

1992-1996

Five Year Plan

Major Programs

Don Leyden

January 1, 1992

CONFIDENTIAL

2022950026



PHILIP MORRIS U.S.A.
INTER-OFFICE CORRESPONDENCE
Richmond, Virginia

To: Distribution

Date: January 17, 1992

From: T. R. Campbell

Subject: 1992-1996 Plan - Major Programs

Our 1992-1996 Plan focused on actionable and reportable programs that would enable us to meet our strategic objectives. Enclosed you will find the complete listing of these programs.

The listing is organized by category (cost, capacity, etc.) with the programs sequenced by their A, B or C rating (A being the highest priority). In addition, the final pages list major programs by functional area.

In addition to your receiving this full summary, copies of the major programs for each functional area have previously been distributed to the respective Planner.

TRC:mwm
Attachment

2022950027

Distribution:

M. A. Serrano
F. Della Crosse
B. A. Reuter
M. Jones

S. C. Darrah

C. B. Bates
N. O. Fowler
A. French
C. E. Horner
K. Hunkeler
D. A. Lynch
J. F. McCracken
R. J. Moore
S. Rivera

O. W. Dudley

R. J. English
W. F. Johnson
S. J. Moore
W. K. Riggan
L. M. Sykes

K. S. Houghton

H. G. Burnley
J. L. Charles
W. F. Kuhn
J. L. Myracle

W. R. Moore

O. M. Buchanan
J. S. Crichton
D. H. Driver
D. B. Knudson
B. J. Kosakowski
R. D. Latshaw
C. Schwartz
G. O. Sledge
M. F. Suter
L. W. Zinski

W. P. Taylor

J. A. Alpen
H. A. Marxen
D. E. Merrill
J. L. Miller
W. E. Poorbaugh
G. B. Reid
L. R. Turano

2022950028

MAJOR PROGRAMS

<u>CATEGORY</u>	<u>SECTION</u>
• CAPACITY/FLEXIBILITY	C
• COST/PRODUCTIVITY	D
• QUALITY	E
• SAFETY	F
• ENVIRONMENTAL PROTECTION	G
• ORGANIZATIONAL HEALTH	H
• PRODUCT DEVELOPMENT	I
• LEAF	J

FUNCTIONAL AREAS

- EMPLOYEE RELATIONS
- ENGINEERING
- LEAF
- MANUFACTURING
- MANUFACTURING SERVICES
- RESEARCH AND DEVELOPMENT
- TECHNICAL SERVICES

2022950023

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Capacity/Flexibility

Program Title	Functional Area	Department	Leader	Rating	Ref.
Cabarrus Expansion	Engineering	Process Eng	J. Pastorius	A	C-1
MC Primary Modernization	Engineering	Process Eng	S. Blackwell	A	C-2
Optimize RL/BL Process	Engineering	Mfg. Eng.	J. Gomes	A	C-3
Cast Leaf	R&D	Process Dev	G. Gellatly	A	C-4
NET Development	R&D/Eng	Tob Fund Div	Fischer/Wms	A	C-5
Improved Stem Capacity Increase	Engineering	Mfg Engineering	D. Ising	B	C-6
Retail Promotion Execution	Mfg. Services	Commercial Dev	M. Suter	B	C-7
Inventory Control Systems	Mfg. Services	Finished Goods	J. McKinney	C	C-8
Production Planning Simulation Model	Mfg. Services	PP&C	Bylsma	C	C-9

Rating: A

Rating: A

Completion Date: 1st qtr 94

Complete the Primary modernization to support annual facility manufacturing capacity of 140 bil units. M/C Primary Modernization consists of a group of projects that are related to increased capacity, flexibility, and replacement/upgrade. The capacity projects remove all bottlenecks to provide a line speed capable of supporting cigarette production of 140 billion units. The replacement/upgrade projects replace worn and obsolete equipment. Specific flexibility programs are being evaluated. Additional benefits are provided in cost reduction, safety, env. compliance.

Modernization of the M/C Primary was established as one of several major efforts to achieve the maximum practical capacity (334 billion) of our existing facilities.

Enable the M/C Primary to support annual cigarette manufacturing capacity of 140 billion units without planned overtime by mid-year 1993. Replace worn and obsolete equipment that can no longer provide reliable production. Build in flexibility (non-DBC blends, exotic blends) to anticipate our changing market requirements. Improve flavor/blend security. Ensure compliance with safety and environmental regulatory criteria.

Leader: S. Blackwell

Leadership Dept. (92)

15.0



2022950032

12/13/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Optimize the Processing Capacity of the Existing RL/BL Facilities

Category: Capacity **Included in 1991-1995 Plan:** No

Start Date: Began **Completion Date:** 3rd qtr 1995

Program Description

Develop process improvements and reduce bottlenecks at Park 500 and the BL Plant to increase sheet capacity and reduce processing costs.

Importance to PM-USA

During the 1992-96 Plan period, world-wide sheet product requirements are forecasted to exceed capacities of the existing plants. This program will provide sheet product capacity to support worldwide manufacturing requirements in the most economical manner.

Program Benefits

Provides capacity with the minimum capital cost to meet requirements through the plan period and reduces processing costs.

Program Leadership:

Functional Area Engineering **Department** Mfg. Engr. **Program Leader:** J. Gomes

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Manufacturing

4.0

R & D

Leaf

Manufacturing Services

Capital Requirements (92) \$ 4.4 million **1993-1996 \$** 58.6 million **650 Timing**

Program Milestones

	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
PARK 500					
Alternate sheet cooling					
Process De-bottleneck Evaluation					
Process Consolidation/Controls Upgrade Implementation					
BL PLANT					
Increase main dryer speed (330 to 360 fpm)					
Increase forming belt width					
Fine grind dust/Higher solids slurry					

2022950033

11/15/91	1992 - 1996 Five-Year Plan				Rating: A												
Program Summary																	
Program: <u>Cast Leaf Development</u>																	
Category: <u>Capacity</u>		Included In 1991-1995 Plan: <u>Yes</u>															
Start Date: <u>4th qtr 91</u>		Completion Date: <u>1st qtr 93</u>															
Program Description																	
Develop Cast Leaf as an alternative to RL and RCB should new sheet capacity be required. Cast Leaf is designed to be implemented in smaller capacity increments than RL, with less of an environmental impact, and is intended to provide some flexibility in the subjective character of the sheet. Cast Leaf is a somewhat simplified version of the RCB process. The intent is to produce two sheets, one RCB type and one sheet using a natural binder to subjectively emulate a blend of RL/RCB.																	
Importance to PM-USA																	
Develop reconstituted cast leaf products that provide flexibility in meeting capacity needs for individual sheet types.																	
Optimize the current RCB process for sheet physical properties, production capacity, and environmental goals.																	
Support R&D programs requiring non-standard sheet.																	
Program Benefits																	
Provides capability of meeting both RL and RCB needs; small (17mm lb/yr) capacity increments; Low process water influent/effluent; Low capital cost per lb. of installed capacity; Utilizes PME factory byproducts; More scheduling flexibility (less sensitive to startup/shutdown; Lower net sheet cost to the corporation.																	
Program Leadership:																	
Functional Area <u>R&D</u>		Department <u>Process Dev</u>		Program Leader: <u>G. Gellatly</u>													
Support Required From		1992 Man-Years		Leadership Dept. (92)													
PM-USA: Processing Plants		2.0		23.0													
Engineering		1.0		(4 Dom; 19 Intl)													
Leaf		1.0															
PME: R&D		0.5															
Leaf		0.5															
Capital Requirements (92) \$ <u>30,000</u> <u>Unknown</u> 650 Timing <u></u>																	
Program Milestones																	
<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <th style="width: 50%;"></th> <th style="width: 10%;">1 9 9 2</th> <th style="width: 10%;">1 9 9 3</th> <th style="width: 10%;">1 9 9 4</th> <th style="width: 10%;">1 9 9 5</th> <th style="width: 10%;">1 9 9 6</th> </tr> <tr> <th></th> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> </tr> </table>							1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6		1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6												
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4												
Pilot plant startup - 4th qtr 91																	
Optimize process RCB																	
Optimize process CL																	
Complete formulation development																	
Commercial plant design																	
Detailed program milestones available																	

2022950034

11/22/91	1992 - 1996 Five-Year Plan				Rating: A
Program Summary					
Program: <u>NET Development</u>					
Category: <u>Capacity</u>	Included In 1991-1995 Plan: <u>Yes</u>				
Start Date: <u>1 qtr 91</u>	Completion Date: <u>4 qtr 92</u>				
Program Description					
Develop process to produce ET with less degradation and more tobacco-like taste than DIET Develop a batch NET process for new plants being constructed for additional DIET capacity. Develop a continuous NET process which requires less space and lower capital and operating costs. Design and construct NET plant at Bermuda 100 Study the feasibility of converting existing DIET plants to NET. Develop new products utilizing NET which are subjectively preferred in the marketplace.					
Importance to PM-USA					
A blend component having more tobacco-like taste with the functional properties of DIET is needed to: Establish a competitive taste advantage with new low and ultra low tar products Maintain tobacco taste with products designed to have lower mass burn rates. Improved processing survivability to provide a better tobacco yield translating into green leaf savings. NET process planned for Berm100 satisfies need for DIET additional capacity, & future ET expansion. NET processing results in CO2 emissions that are approx. 50% less than DIET.					
Program Benefits					
Measurable: Less ET degradation (50% less than DIET), reduced CO2 emissions (50% less than DIET) Intangible: Improved expanded tobacco taste, subjectively preferred products in the low and ultra-low categories. Expected, but not yet quantifiable: high inclusion levels, reduced mass burn rate products.					
Program Leadership:					
Functional Area <u>R&D/Engineering</u>	Department	Tob Fund. Div./	Program Leader: <u>E. B. Fischer/</u>		
		Process Eng.	<u>J. Williams</u>		
Support Required From	1992 Man-Years	Leadership Dept. (92)			
Manufacturing/Processing Plants	2.0	31.0 R&D			
		4.0 Eng.			
Capital Requirements (92) \$ <u>25 mm</u> 1993-1996 \$ <u> </u> 650 Timing 4q91					
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Define continuous NET process	■				
Define process requirements for converting existing DIET plants to NET	■				
Bermuda NET: Engineering design	■				
Equipment procurement	■				
Installation	■				
Process check out	■				
Support design of commercial NET process - ongoing					

Rating: B

Program: Improved Stem Capacity Increase

Category:	Capacity
-----------	----------

Included in 1991-1995 Plan: No

Start Date: 4th qtr 91

Completion Date: 4th qtr 93

Program Description

Design and install an additional steam tunnel to increase improved stem capacity by 5.7 million pounds, from the current 11.1 million to 16.8 million.

Importance to PM-USA

Existing improved stem capacity is insufficient to meet demand on the current two-shift operation at Louisville.

Program Benefits

Maintain two-shift operation at Louisville.

Program Leadership:

Functional Area Engineering

Department Mfg. Eng

Program

Leader: D. Ising

Support Required From

Manufacturing/Louisville
Manufacturing Services

1992 Man-Years

1.0
0.5

Leadership Dept. (92)

1.4

Capital Requirements (92)	\$ 2,000,000	1993-1996 \$	650 Timing
---------------------------	--------------	--------------	------------

Program Milestones

[illegible]

2022950036

Program: Retail Promotion Execution

Category: Capacity/Flexibility

Included In 1991-1995 Plan:	No
-----------------------------	----

Start Date: 3rd Qtr. 1991

Completion Date: 4th Qtr. 1993.

Program Description

Develop logistics for assembly and distribution of product promotions that will minimize the impact on manufacturing and the field sales force. In addition to improving the efficiencies of the existing process we must develop capacity required to meet increased quantities due to the growth in product promotion (promotion volume will increase from approximately 10% of total volume to in excess of 20%) and from centralization of assembly currently done by field sales.

Importance to PM-USA

Enables Operations to support growth of promotions with minimum impact on manufacturing. Due to increasing levels and complexities of product promotions we have strained the distribution and field sales channels. In order to reduce promotions impact on the field sales force and manufacturing resources we must develop and implement new logistics systems and capacity.

Program Benefits

Increasing levels of and complexities of product promotions have strained the distribution and field sales channels. Implementation of improved logistics will enhance responsiveness and improve field sales productivity while minimizing impact of manufacturing.

Program Leadership:

Functional Area	Mfg. Services
-----------------	---------------

Department

Comm. Develop.

Program

Leader: Suter

Support Required From

Research and Development

Engineering

Manufacturing

Production Planning

Purchasing

1992 Man-Years

Leadership Dept. (92)

1.5

Capital Requirements (92)

000,000

1993-1996 \$

000,000

650 Timing

Program Milestones

[illegible]

2022950037

12/12/91	1992 - 1996 Five-Year Plan				Rating: C																																																																																																																																																																																																																																																																																																					
Program Summary																																																																																																																																																																																																																																																																																																										
Program: <u>Inventory Control Systems</u>																																																																																																																																																																																																																																																																																																										
Category: <u>Capacity/Flexibility</u>			Included in 1991-1995 Plan: <u>No</u>																																																																																																																																																																																																																																																																																																							
Start Date: <u>3rd Qtr 91</u>			Completion Date: <u>4th Qtr 94</u>																																																																																																																																																																																																																																																																																																							
Program Description Develop and Implement an inventory tracking system that can be utilized at all finished goods storage facilities. This system must be designed to be expandable as storage locations increase and flexible enough to meet future changes in the business.																																																																																																																																																																																																																																																																																																										
Importance to PM-USA Finished goods inventories are presently being stored in six locations in the Richmond area. Each of these facilities currently operates with an inventory control system tailored to that specific location. An inventory control system that can be tailored to meet the needs of all locations will allow for uniform pallet tracing, provide for more reliable inventory rotation, assist personnel in uniformly handling the day-to-day inventory transactions, reducing training time and provide better overall security in inventory storage and shipping operations.																																																																																																																																																																																																																																																																																																										
Program Benefits Increased accuracy of finished goods inventories. Aid in proper rotation of product. Standardize on one inventory control system for all Richmond finished goods inventories. Reduce the risk of "hold stock" being shipped.																																																																																																																																																																																																																																																																																																										
Program Leadership: <table style="width: 100%;"> <tr> <td style="width: 33%;">Functional Area <u>Manufacturing Svcs</u></td> <td style="width: 33%;">Department <u>Finished Goods</u></td> <td style="width: 33%;">Program Leader: <u>JL McKinney</u></td> </tr> <tr> <td>Support Required From Information Services</td> <td>1992 Man-Years</td> <td>Leadership Dept. (92) 0:1</td> </tr> </table>						Functional Area <u>Manufacturing Svcs</u>	Department <u>Finished Goods</u>	Program Leader: <u>JL McKinney</u>	Support Required From Information Services	1992 Man-Years	Leadership Dept. (92) 0:1																																																																																																																																																																																																																																																																																															
Functional Area <u>Manufacturing Svcs</u>	Department <u>Finished Goods</u>	Program Leader: <u>JL McKinney</u>																																																																																																																																																																																																																																																																																																								
Support Required From Information Services	1992 Man-Years	Leadership Dept. (92) 0:1																																																																																																																																																																																																																																																																																																								
Capital Requirements (92) \$ <u>00,000</u> 1993-1996 \$ <u>00,000</u> 650 Timing _____																																																																																																																																																																																																																																																																																																										
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">Program Milestones</th> <th colspan="4">1 9 9 2</th> <th colspan="4">1 9 9 3</th> <th colspan="4">1 9 9 4</th> <th colspan="4">1 9 9 5</th> <th colspan="4">1 9 9 6</th> </tr> <tr> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> </tr> </thead> <tbody> <tr> <td>Put in place in facilities based upon recommendations of A.T. Kearney distribution study. (Compl. data 4th qtr 91)</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </tbody> </table>						Program Milestones	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	Put in place in facilities based upon recommendations of A.T. Kearney distribution study. (Compl. data 4th qtr 91)																																																																																																																																																																																																																																																											
Program Milestones	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6																																																																																																																																																																																																																																																																																									
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4																																																																																																																																																																																																																																																																																						
Put in place in facilities based upon recommendations of A.T. Kearney distribution study. (Compl. data 4th qtr 91)																																																																																																																																																																																																																																																																																																										

Rating: C

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category: Cost/Productivity					
Program Title	Functional Area	Department	Leader	Rating	Ref.
Cig Mfg Machine Maintenance	Engineering	York Mach. Cntr	B. Hassell	A	D-1
MRO Optimization/Alternative Sourcing	Mfg. Services	MRO	Miles	A	D-2
Supply Chain Initiative - Global Descriptor	Mfg. Services	Supply Chain	Gee	A	D-3
Direct Materials Planning, Procurement	Mfg. Services	Supply Chain	Gee	A	D-4
Finished Goods Warehousing and Distribution	Mfg. Services	Supply Chain	Gee	A	D-5
Integrated Product Information	Mfg. Services	Supply Chain	Gee	A	D-6
Integrated Prod/Resource Planning Control	Mfg. Services	Supply Chain	Gee	A	D-7
Finished Goods - A.T. Kearney Study	Mfg. Services	Finished Goods	J. McKinney	A	D-8
Charcoal Brands Productivity	Engineering	Machine Des Eng	G. Atwell	A	D-9
Louisville Productivity	Engineering	Machine Des Eng	W. Turnage	A	D-10
MC Bay 4 Productivity	Engineering	Machine Des Eng	G. Lyon	A	D-11
Specification Consolidation	Technical Svcs	Spec/Support	L. Watts	A	D-12
New Primary Process	R&D	Process Dev	S. Clark	A	D-13
Synergy Program - Consolidated PM-USA	Mfg. Services	New Programs	Zinski	A	D-14
Purchasing Optimization	Mfg. Services	Purchasing	Latshaw	A	D-15
MC Bay 3 Productivity	Engineering	Machine Des Eng	G. Lyon	A	D-16
MC Bay 5 Productivity	Engineering	Machine Des Eng	G. Lyon	A	D-17
S/S Primary Process Modernization	Engineering	Process Eng	J. Vaughan	B	D-18
Primary Technology	Engineering	Applied Tech	G. Reid	B	D-19
Project GOLD	Engineering	Applied Tech	J. Carboni	B	D-20
Woodpulp Cigarette Paper	Mfg. Services	Chem. Comp	F. Forsmark	B	D-21
Direct Materials Warehouse Mgmt System	Mfg. Services	DM Warehouse	B. Gerrity	B	D-22
S/S Cigarette Manufacturing Modernization	Engineering	Mfg Engineering	C. Hamilton	B	D-23
Label Closure Format Standardization	Mfg. Services	Purchasing	Latshaw	B	D-24
RL Squares	Leaf	Blending	C. Moogalian	B	D-25
Burley Stem Utilization	Leaf	Blending	L. Jennings	B	D-26

Section D

2022950040

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category: Cost/Productivity					
Program Title	Functional Area	Department	Leader	Rating	Ref.
Green Leaf Threshing Standards	Leaf	Blending	L. Jennings	B	D-27
Tobacco Reclamation - Finished Goods	Engineering	IE/PE/MfgEng	B. Poorbaugh	C	D-28
Tobacco Handling	Engineering	Process Eng	H. Marxen	C	D-29
Tobacco Utilization	Manufacturing	Productivity	C. Horner	C	D-30
Licorice Sourcing Optimization	Mfg. Services	Chem. Comp	F. Forsmark	C	D-31
Label Paper Consolidation	Mfg. Services	Packaging	C. Campbell	C	D-32
Cigarette Paper Consolidation	R&D	Prod Developmt	S. Baldwin	C	D-33
MRO Optimization/Paperless Requisition	Mfg. Services	MRO	Miles	C	D-34
Company Book Inventory/WH Reconciliation	Mfg. Services	Customer Svce	B. Pearce	C	D-35
Charge Back System For Transportation	Mfg. Services	DM Warehouse	B. Gerrity	C	D-36
Electronic Data Interchange with Carrier	Mfg. Services	Transportation	D. Schafer	C	D-37
Two Way EDI with Public Warehouses	Mfg. Services	Transportation	D. Schafer	C	D-38
Printing Press - CHP	Mfg. Services	Col Heights Pckg	B. Roberts	C	D-39
Hogshead Material - Damage	Leaf	Hogshead Repair	H. Oakes	C	D-40
Green Tobacco Packing	Leaf	Purchasing	H. Oakes	C	D-41
Allocation of Tobaccos for Stemming	Leaf	Purchasing	H. Oakes	C	D-42
Trucking Cost Simulation	Leaf	Purchasing	H. Oakes	C	D-43

Section D

2022950041

11/15/91	1992 - 1996 Five-Year Plan				Rating: A
Program Summary					
Program: <u>Cigarette Manufacturing Machine Maintenance</u>					
Category: <u>Productivity/Cost</u>		Included In 1991-1995 Plan: <u>Yes</u>			
Start Date: <u>1st qtr 91</u>		Completion Date: <u>4th qtr 96</u>			
Program Description Establish a uniform, cost effective maintenance process encompassing reactive maintenance, predictive maintenance, machine refurbishment criteria and rebuild/replacement criteria.					
Importance to PM-USA Over two-thirds of maintenance is performed in reaction to either machine breakdown or performance degradation. Major expenditures for machine rebuild or refurbish are based on age of equipment or time since last rebuild, and on machine performance degradation. Machine data are inaccurate and do not provide criteria for the maintenance process, refurbishment and rebuilt.					
Program Benefits Achieve higher machine performance against reduced maintenance costs and ultimately extend the machine rebuild/replacement cycle.					
Program Leadership:					
Functional Area <u>Engineering</u>		Department <u>York Mach. Ctr.</u>		Program Leader: <u>B. Hassell</u>	
Support Required From		1992 Man-Years		Leadership Dept. (92)	
Manufacturing		4.0		4.0	
Employee Relations		6.0			
Information Services		6.0			
Capital Requirements (92) \$ <u>TBD</u> 1993-1996 \$ <u>TBD</u> 650 Timing _____					
Program Milestones					
	1 9 9 2		1 9 9 3		1 9 9 4
	1	2	3	4	1
Complete maintenance model/conduct pilot at Cabarrus					
Implement model at all factories					
(detailed milestones available)					
Establish refurbish model process, conduct pilot					
Conclude refurbish organizational issues					
(local vs. remote, role of York, labor source)					
Establish performance tracking system for rebuild equip					

12/12/91	1992 - 1996 Five-Year Plan		Rating: A
Program Summary			
Program: <u>Alternative Sourcing of Spare Parts</u>			
Category: <u>Productivity/Cost</u>		Included In 1991-1995 Plan: <u>Yes</u>	
Start Date: <u>1st qtr 92</u>		Completion Date: <u>4th qtr 93</u>	
Program Description			
<p>The majority of spare parts required to support PM USA cigarette production machinery are sourced from overseas Original Equipment Manufacturers. The cost of these parts have generally escalated to the point considerable cost savings are anticipated by increasing the participation of domestic sources. This project will develop inventory and financial impact analysis to initiate an ongoing process of identifying parts that can be reasonably considered reproducible to the same specs/performance by alternate domestic sources at lower cost.</p>			
Importance to PM-USA			
<p>A project feasibility study by Industrial Engineering yielded potential cumulative five year net savings of over \$11 million in spare parts costs.</p> <p>This calculation does not include any benefits of reduced lead-times that may impact inventory levels/turnover or the effect of foreign currency translation of parts costs.</p> <p>The program will include an analysis of PM-USA cost per part to PM-Europe.</p>			
Program Benefits			
<p>Financial returns as projected by the project feasibility study are expected to be significant. In addition, reduced lead times and dependence on OEM suppliers is a further benefit.</p>			
Program Leadership:			
Functional Area <u>Mfg Services</u>		Department <u>MRO</u>	Program Leader: <u>Miles</u>
Support Required From		1992 Man-Years	Leadership Dept. (92)
MRO Purchasing		0.5	1.5
Manufacturing Maintenance - all plants		1.5	
Engineering		Negligible	
Finance		Negligible	
IS			
Capital Requirements (92) \$ <u>00,000</u> 1993-1996 \$ <u>00,000</u> 650 Timing _____			
Program Milestones		1 9 9 2	1 9 9 3
		1 2 3 4	1 2 3 4
Resource commitment confirmed (4th qtr 91)			
Industrial Engineering study review/further developed		■	
Develop reverse engineering procedures and resource commitment (internal)		■	
Develop alternative sourced part testing procedure and resources (internal)		■	
Initial domestic suppliers identified			
Domestic suppliers provide spare parts		■	
Initiate ongoing effort			■

12/12/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Supply Chain Initiative - Global Description

Category: Productivity/Quality **Included In 1991-1995 Plan:** Yes

Start Date: 3rd qtr 90 **Completion Date:** 2nd qtr 93

Program Description

Re-engineer and optimize the Business/Information Systems utilized throughout the PM-USA Supply Chain, including Master Production/Resource Planning and Control; Direct Materials Planning, Procurement and Logistics, Integrated Production Information (includes Bill of Material, Product Specifications and Material Specifications) and Finished Goods Warehousing and Distribution.

Importance to PM-USA

Current systems are increasingly reactive, extremely tactical (often within lead times of critical support resources), manpower intensive, highly individual dependent, fragmented, and increasingly inflexible. Fundamental, global changes to existing processes and supporting systems must be made to ensure PM-USA's continued success and industry leadership in the future.

Program Benefits

Increased productivity and security of production and delivery capabilities; cost efficient flexibility and responsiveness to changing requirements; improve resource planning capabilities; improved product quality; increased total profits; and facilitate continuous improvements in quality and technology.

Program Leadership:

Functional Area Operations **Department** Mfg Svcs **Program Leader:** Ed Gee

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Information Services

87.0

19.0

Operations

19.8

Human Resources

0.2

Finance

0.2

Other

0.3

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** _____

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Integrated Prod/Resource Planning System implemented																				
Integrated Product Info Systems implemented																				
Direct Materials Procurement, Planning and Logistics Systems implemented																				
Finished Goods Warehousing and Distribution																				
(See also individual program summaries)																				

Rating: A

1992 - 1996 Five-Year Plan Program Summary

Rating: A

Program:	Direct Materials Planning, Procurement, and Logistics (Supply Chain)		
Category:	Productivity/Quality	Included in 1991-1995 Plan:	Yes
Start Date:	3rd Qtr. 1990	Completion Date:	4th Qtr. 1992

Program Description

Design and implement optimized, integrated business/information systems throughout the direct material chain, with major sub-segments being Supplier Alliances, Procurement Strategies, Inventory Control, Material Distribution, and Material Planning.

Importance to PM-USA

1. Improve productivity in terms of total materials-related costs (dollars and resources).
2. Increase PMUSA flexibility responsiveness, and ability to further segment product line
3. Lessen potential limitations of vendor and manufacturing capacity constraints.
4. Enable acceleration of product quality improvements.
5. Enable acceleration of development of new materials technology.

Program Benefits

Implementation of this program is expected to yield significant cost avoidance opportunities in addition to other benefits as outlined above.

Program Leadership:		Program
Functional Area <u>Mfg Services</u>	Department <u>Supply Chain</u>	Leader: <u>E. Gee</u>
<u>Support Required Form</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
Information Services	14.0	6.0
Operations, Human Resources, Finance	9.0	

Capital Requirements (92)	\$	1993-1996 \$	650 Timing	n/a
---------------------------	----	--------------	------------	-----

[illegible]

Rating: A

2022950046

12/12/91	1992 - 1996 Five-Year Plan				Rating: A																																																																																																																																																																																																																																																																																																																																																
Program Summary																																																																																																																																																																																																																																																																																																																																																					
Program: <u>Integrated Product Information (Supply Chain)</u>																																																																																																																																																																																																																																																																																																																																																					
Category: <u>Productivity/Quality</u>		Included In 1991-1995 Plan: <u>Yes</u>																																																																																																																																																																																																																																																																																																																																																			
Start Date: <u>3rd qtr 1990</u>		Completion Date: <u>2nd qtr 1993</u>																																																																																																																																																																																																																																																																																																																																																			
Program Description Develop a single, consistent, accurate, complete, and optimized business/information system for production related information (bill of material, product specifications, material specifications, quality standards and tests, and good manufacturing practices) that supports and anticipates the requirements of the business.																																																																																																																																																																																																																																																																																																																																																					
Importance to PM-USA Existing product technical information is fragmented, incomplete, inconsistent, inaccurate, and structurally limited, with massive amounts of human intervention in maintenance and use required. An integrated and optimized product information base is an essential prerequisite to improvements in production/resource planning and control, and materials planning, procurement, and logistics.																																																																																																																																																																																																																																																																																																																																																					
Program Benefits Development of an automated, integrated system will reduce errors, ensure consistency, completeness and accuracy and increase the labor force productivity. This system is a required prerequisite to implementation of the complete business system optimization program.																																																																																																																																																																																																																																																																																																																																																					
Program Leadership:																																																																																																																																																																																																																																																																																																																																																					
Functional Area <u>Mfg Services</u>		Department <u>Supply Chain</u>		Program Leader: <u>Gee</u>																																																																																																																																																																																																																																																																																																																																																	
Support Required From		1992 Man-Years		Leadership Dept. (92)																																																																																																																																																																																																																																																																																																																																																	
Information Services		14.0		3.0																																																																																																																																																																																																																																																																																																																																																	
Operations, Finance		5.0																																																																																																																																																																																																																																																																																																																																																			
Capital Requirements (92) \$ <u>00,000</u> 1993-1996 \$ <u>00,000</u> 650 Timing <u>n/a</u>																																																																																																																																																																																																																																																																																																																																																					
Program Milestones																																																																																																																																																																																																																																																																																																																																																					
<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th></th> <th colspan="4">1992</th> <th colspan="4">1993</th> <th colspan="4">1994</th> <th colspan="4">1995</th> <th colspan="4">1996</th> </tr> <tr> <th></th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> </tr> </thead> <tbody> <tr> <td>Database definition complete - Dec '91</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr> <td>"To Be" System developed</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr> <td>"To Be" data loaded</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr> <td>"To Be" System operational</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr> <td>Project completed</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> </tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td> </td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </tbody> </table>							1992				1993				1994				1995				1996					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	Database definition complete - Dec '91																					"To Be" System developed																					"To Be" data loaded																					"To Be" System operational																					Project completed																																																																																																																																																																																																																	
	1992				1993				1994				1995				1996																																																																																																																																																																																																																																																																																																																																				
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4																																																																																																																																																																																																																																																																																																																																	
Database definition complete - Dec '91																																																																																																																																																																																																																																																																																																																																																					
"To Be" System developed																																																																																																																																																																																																																																																																																																																																																					
"To Be" data loaded																																																																																																																																																																																																																																																																																																																																																					
"To Be" System operational																																																																																																																																																																																																																																																																																																																																																					
Project completed																																																																																																																																																																																																																																																																																																																																																					

2022950047

12/12/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Integrated Production/Resource Planning Control (Supply Chain)

Category: Productivity/Quality **Included in 1991-1995 Plan:** Yes

Start Date: 3rd Qtr. 1990 **Completion Date:** 1st Qtr. 1993

Program Description

Design and implement optimized, integrated business/information systems for production/resource planning and control, with major sub-segments being demand & distribution planning, finite scheduling, factory scheduling & control, and master production planning and scheduling.

Importance to PM-USA

Current systems are increasingly reactive, extremely tactical (often within lead times of critical support resources), manpower intensive, highly individual dependent, and increasingly inflexible. As critical enablers are developed, investment and change in these systems are required to drive improvements in: 1) finished goods logistics, 2) productivity and security of product delivery capabilities, 3) productivity and security of critical manufacturing support capabilities, 4) flexibility and responsiveness, 5) resource planning (e.g. plant, equipment, manpower)

Program Benefits

Current systems and processes are inadequate, labor intensive and fragile. Implementation of this system will provide a competitive advantage in the market place and improve information flows and results in virtually every area of Operations.

Program Leadership:

Functional Area Mfg Services **Department** Supply Chain **Program Leader:** Gee

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Information Services (S,D&D)

55.0

8.0

Information Services (other)

4.0

Operations, Human Resources, Finance

Sales Forecasting, PMI

7.3

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** n/a

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Finite scheduling system activated																				
Demand Planning "To Be" systems implementation																				
Factory scheduling "To Be" systems implementation																				

11/15/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Charcoal Brands Equipment Development**Category:** Productivity/Cost**Included in 1991-1995 Plan:** Partly**Start Date:** Ongoing**Completion Date:** Ongoing**Program Description**

Qualify high speed filter delivery and cigarette making equipnt for Parliament.
 Quality high speed filter making and delivery, and cigarette making equipment for Lark.
 Qualify and install the dual hopper max concept at Cabarrus for PM Superlights/Merit Japan.
 Evaluate centralized filtermaking facility versus current decentralized operations.

Importance to PM-USA

Charcoal filtered production is projected to increase dramatically, from 38.5 billion in 1991 (11% of total PM-USA production) to 65 billion in 1996 (16% of total PM-USA production). This trend is expected to continue beyond 1996. Currently, charcoal brands are produced on slow speed cigarette making and filter making equipment. Manufacturing costs compare unfavorably to white filter brands, due to low speed, high manning complement and high wastages. Space requirements for charcoal filter making is 3 to 5 times that of Marlboro.

Program Benefits

Generate capacity/space to meet projected requirements over the plan period.
 Reduce cigarette manufacturing costs to the level of regular filtered brands. A specific target is set for Parliament high speed makers 8,000 cpm, 75% utilization, maker rejects less than 4% with a cigarette (quality) defect rate of less than 1%.

Program Leadership:**Functional Area** Engineering**Department** Mach. Des. Eng.**Program****Leader:** G. Atwell**Support Required From****1992 Man-Years****Leadership Dept. (92)**

Manufacturing

6.0

11.0

Manufacturing Services

2.5

Information Services

2.0

Capital Requirements (92) \$ TBD **1993-1996** \$ TBD **650 Timing** **Program Milestones**

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Parliament high speed maker/tipper evaluation																				
Parliament - Pegasus 2000 filter delivery eval.																				
Parliament - Machinery Recommendation																				
Lark - High speed combiner evaluation																				
Lark - Pegasus 2000 filter delivery eval.																				
Lark - High speed maker/tipper evaluation																				
Lark - Machinery recommendation																				
PM Superlights/Merit Japan dual hopper max																				
Centralized vs. Decentralized filtermaking eval.																				

11/22/91	1992 - 1996 Five-Year Plan		Rating: A		
Program Summary					
Program:	<u>Louisville Productivity</u>				
Category:	<u>Cost/Productivity</u>	Included In 1991-1995 Plan:	<u>Yes</u>		
Start Date:	<u>1st qtr 91</u>	Completion Date:	<u>4th qtr 95</u>		
Program Description					
Install complex cigarette handling systems to link a Mark9Y maker with integrated productivity improvement module (PIM), to each packer. Add state-of-the-art data communications equipment to provide operator assist. Install one-to-one case packers on each cigarette packer. Install cigarette and pack quality inspection systems. Install a central maker byproducts collection system to improve housekeeping.					
Importance to PM-USA					
Reduce manufacturing cost through manning complement reductions. Achieve improvement in production flexibility and factory utilization through machinery enhancement and product handling automation. Achieve improvement in product quality through machinery enhancement and on-line quality defect detection.					
Program Benefits					
Increase factory utilization by 2.5%. Eliminate 201 positions. Reduce costs by \$14.6 million (1995). (Overall ROI: 16.6%) Reduce critical defect levels to: Cigarette - 1.07, Soft Pack - 0.52, and Hard Pack - 0.84.					
Program Leadership:		Program			
Functional Area	<u>Engineering</u>	Department	<u>Mach Des Eng</u>		
		Leader:	<u>W. Turnage</u>		
Support Required From	1992 Man-Years	Leadership Dept. (92)			
Manufacturing	5.0	10.0			
Information Services	2.0				
Manufacturing Services	1.0				
Capital Requirements (92) \$ <u>18,700,000</u> 1993-1996 \$ <u>17,100,000</u> 650 Timing					
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Complex, 489 Case Packer, Maker/Packer					
MDM, Pack Vision, Overhead Case					
Handling, Central Dust:					
Floor 2-10					
Floor 2-12					
Floor 3-10					
Floor 4-12					
Floor 4-10					
Floor 5-12					
Floor 2-8					
Pack Vision Retrofit (Floor 2-10, 2-12, 3-10)					
Portec Spiral Case Conveyor - Building 10/12					

Program:	<u>M/C Bay 4 Productivity</u>		
Category:	<u>Productivity/Cost</u>	Included In 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>1st qtr 92</u>	Completion Date:	<u>4th qtr 94</u>

Program Description

Implement modernized end-of-line case packing and overwrapping machinery.
Rebuild and upgrade Bay 4 makers and packers to achieve optimal modules speed match.

Importance to PM-USA

Provide end-of-line flexibility to meet export requirement.

Program Benefits

End-of-line flexibility, reduce cost and improved flexibility.

Program Leadership:		Program
Functional Area <u>Engineering</u>	Department <u>Mach Des Eng</u>	Leader: <u>G. Lyon</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)

* End of line equipment

Capital Requirements (92)	\$	13,800,000*	1993-1996	\$	650	Timing
---------------------------	----	-------------	-----------	----	-----	--------

[illegible]

12/3/91	1992 - 1996 Five-Year Plan		Rating: A
Program Summary			
Program:	<u>Specification Consolidation</u>		
Category:	<u>Cost/Productivity</u>	Included In 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>July, 1990</u>	Completion Date:	<u>Ongoing</u>
Program Description			
Identify specification consolidation opportunities which could favorably impact cost/productivity for Full Margin and Price Value products.			
Consolidations may or may not be transparent to the consumer.			
Evaluate the impact of the change.			
Implement approved product changes.			
Importance to PM-USA			
Productivity Improvement - Yield			
Productivity Improvement - Machine Utilization			
Productivity Improvement - Waste Reduction			
Reduce Direct Material Cost			
Quality Improvement through reduced changeovers			
Program Benefits			
Productivity Improvement			
Reduced Operating Cost			
Program Leadership:			
Functional Area	<u>Technical Services</u>	Department	Specifications and Support
			Program Leader: <u>L. Watts</u>
Support Required From		1992 Man-Years	Leadership Dept. (92)
Factories		1.0	0.5
R&D/Leaf		1.0	
Operations Services/Flavor Operations		2.0	
Purchasing		0.5	
Finance		0.5	
Capital Requirements (92) \$ <u>0</u> 1993-1996 \$ <u>0</u> 650 Timing <u>-</u>			
Program Milestones			
	1 9 9 2	1 9 9 3	1 9 9 4
	1 2 3 4	1 2 3 4	1 2 3 4
	1 9 9 5	1 9 9 6	
	1 2 3 4	1 2 3 4	
1992 Project Implementation (Partial List)			
o B&H Foil Blank Elimination			
o Alcohol Reduction in BTC			
o 5 mg Wt. Reduction - Full Margin Brands			
o ET Inclusion Rate Increase			
1992-1993 Evaluate the Following:			
o Plasticizer Reduction (8% to 7% to 6%)			
o Carbon Loading/Consolidation			
o Tropical Filler Elimination			
1994-1996 Evaluate the Following:			
o Woodpulp vs. Flax Cigarette Paper			
o Consolidate adhesives and adhesives suppliers			

2022950053

Rating: A

Completion Date: 4th qtr 94

Develop a new primary process based upon individual processing of tobacco components. Objectives are flexibility improvement, conversion cost reduction, reduced emissions and opening new avenues for product development. Qualify process for existing brands and develop new brands based upon technology.

Primaries are designed for high volume brands, yet increasing requirements are for small volume brands. Price/value segment is increasing, but yields less profit margin. New Primary process is required to reduce cost. New Primary process needed to minimize emissions through product reformulation and process modification. New process needed to provide more tools for product development.

Cigarette weight reduction of up to 50 mg
Reduced primary conversion cost (\$0.28/1000 based on S/S brand mix)
Expected, but not yet quantifiable: reduced VOC's, improved process yield
Intangible: greater primary flexibility for new products

19.0

2022950054

12/12/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Synergy Program (Purchasing - MRO - Distribution)

Category: Productivity / Cost **Included In 1991-1995 Plan:** Yes

Start Date: 1st Qtr 1988 **Completion Date:** 4th Qtr 1996

Program Description

Consolidate purchasing power and coordinate a centralized program, particularly in high volume and high dollar situations creating a balance in company purchases that does not currently exist. Greater uniformity and consistency, increased synergies and other benefits will be realized by further development of this program and utilizing the modern, professional purchasing techniques this program offers.

Importance to PM-USA

- To increase uniformity throughout the PM organizations
- To improve purchasing methods and practices
- To lower the overall costs, and at the same time, increase total value through purchasing synergies.
- To better utilize purchasing personnel
- To increase the overall quality of goods and services received
- To improve financial controls

Program Benefits

Financial benefits are expected but are not quantified and extend not only to PM-USA but to PM International and to corporate profitability including KGF, Miller and other operating companies. Quality improvements are also planned

Program Leadership:

Functional Area <u>Mfg Services</u>	Department <u>New Programs</u>	Program Leader: <u>Zinski</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
MRO - Richmond, Lvl., Cabarrus	0.6	2.5
R&D		
QA		
Tech Services		
Mfg Services	2.3	

Capital Requirements (92) \$ none **1993-1996** \$ none **650 Timing** none

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Identify and propose resources for Program support																				
Increase involvement with KGF synergy organization																				
Increase involvement with PMI																				
Centralize MRO operations																				
Consolidate Purchasing departments																				

12/12/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Purchasing Optimization

Category: Cost/Productivity **Included in 1991-1995 Plan:** Yes

Start Date: 1 Qtr 1983 **Completion Date:** Ongoing

Program Description

PM-USA Purchasing is pursuing an aggressive program that will impact multiple functional areas of the organization. Programs are in place to substantially reduce the number of vendors (since 1980 total reduction from 525 to 167), further reduce cost of goods purchased (below PPI adjusted for Energy), improve supplier quality to above the 99% acceptance level, evaluate single source suppliers, further implement the use of economic order quantities, tandem runs, fast flow and Just In Time deliveries.

Importance to PM-USA

Direct Materials Purchasing is one of the Company's single largest cost centers and the control of expenditures for supplies and materials is a critical element in our overall cost/productivity effort.

This program is closely linked to and is supportive of the Supply Chain initiative.

Program Benefits

Purchasing optimization programs are projected to result in purchase costs for Direct Materials to remain at least 1% below the PPI adjusted for energy.

Additional quality improvements are expected as a result of the supplier alliances.

Program Leadership:

Functional Area Manufacturing Svcs **Department** Purchasing **Program Leader:** Latshaw

Support Required From 1992 Man-Years **Leadership Dept. (92)** 22.0

Capital Requirements (92) \$ None **1993-1996 \$** None **650 Timing** n/a

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Accomplish 1% savings after PPI adjustment																				
Reduce number of suppliers from previous year levels																				
Evaluate and implement paperless ordering systems																				
Further refine supplier cost modeling applications																				
Attain supplier materials acceptance level > 99%																				
Evaluate and test sole supplier concept																				
Increase inventory turn levels from previous year																				

11/22/91	1992 - 1996 Five-Year Plan				Rating: A											
Program Summary																
Program:	<u>M/C Bay 3 Productivity</u>															
Category:	<u>Productivity/Cost</u>	Included in 1991-1995 Plan:		<u>No</u>												
Start Date:	<u>1st qtr 92</u>	Completion Date:		<u>3rd qtr 95</u>												
Program Description																
Install 6, G.D X2 NV box packers to balance 83mm export production. Evaluate replacement of the Mark 9 makers with Protos for linkup to the G.D X2 NV's. (Protos makers from Cabarrus, replaced with new Protos 100). With Parliament 100, install 10 to 12 high speed Parliament modules. (Refer to Charcoal Brands Production Improvements). Without Parliament 100, install high speed modules with individual case packers for module flexibility to produce high volume branded generics.																
Importance to PM-USA																
Achieve the strategic manufacturing plan brand allocation in the most economical and operationally viable manner.																
Program Benefits																
Reduce the manufacturing costs of Parliament to the level of regular filtered brands. Provide the manufacturing capacity needs of Parliament. If Parliament not at MC, benefits are to reduce the operational difficulties at the MC, associated with varied equipment mix and to provide adequate flexibility to support the plant's changing brand mix.																
Program Leadership:																
Functional Area	<u>Engineering</u>	Department	<u>Mach Des. Eng</u>	Program Leader:	<u>G. Lyon</u>											
Support Required From		1992 Man-Years		Leadership Dept. (92)												
Capital Requirements (92) \$ <u>TBD</u> 1993-1996 \$ <u>TBD</u> 650 Timing _____																
Program Milestones																
	1	9	2	1	9	3	1	9	4	1	9	5	1	9	6	
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
G.D X2 NV Installation																
Protos Linkup Evaluation																
Bay Modernization:																
Strategy Development and Selection																
Scope and 650 Preparation																
Funding Allocation																
Design and Equipment Procurement																
Equipment Installation																
Tune and Test/Startup																

2022950057

1992 - 1996 Five-Year Plan Program Summary

Program:	<u>M/C Bay 5 Productivity</u>		
Category:	<u>Productivity/Cost</u>	Included in 1991-1995 Plan:	<u>Partly</u>
Start Date:	<u>1st qtr 92</u>	Completion Date:	<u>4th qtr 96</u>

Program Description

Install high speed Lark modules and high speed filter delivery system - Pegasus.
(Refer to Charcoal Brands Production Improvements.)

Importance to PM-USA

Achieve the PM-USA strategic manufacturing brand allocation in the most economical and operationally viable manner.

Program Benefits

Reduce the manufacturing costs of charcoal filtered cigarettes to the level of regular filtered brands.
Provide the manufacturing capacity needs of Lark.

Program Leadership:		Program
Functional Area <u>Engineering</u>	Department <u>Mach Des Eng</u>	Leader: <u>G. Lyon</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
Manufacturing		

Capital Requirements (92)	\$	TBD	1993-1996	\$	TBD	650 Timing
---------------------------	----	-----	-----------	----	-----	------------

[illegible]

Rating: B

Completion Date: 4th qtr 95

Upgrade process controls and production reporting systems. Replace obsolete process equipment such as Legg cutters and process controls. Upgrade the Burley Spray preparation and application systems. Design and install improved cut filler storage and delivery equipment. Upgrade the ripper system to optimize the combination of seive size, paper count, and yield.

Improve CF quality as measured by moisture and blend consistency, and reduced product degradation. Improve flexibility to produce small brands by upgrading the cut filler storage and delivery area and improving scheduling techniques. Reduce costs through increased process yields. Identify and implement opportunities for productivity increase and improved safety through reduction in manual handling of tobacco containers. Replace obsolete equipment as needed to insure ongoing, reliable operation of the primary.

Increase process yields by approximately 1%. Reduce 35 mesh and pan sieve fractions in the cigarette by 1.3% (from 15.3 to 14%). Increase drying efficiency from 93.5 to 95%. Improve flexibility for multiple brand operation. Labor savings through reduced manual operations. Safety incident rate reductions through improved ergonomics.

Leader: J. Vaughan

Leadership Dept. (92)

7.0

0.5

1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4

D-18

2022950059

Rating: B

Program:	Primary Technology		
Category:	Cost/Productivity	Included In 1991-1995 Plan:	Yes
Start Date:	Began in 1990	Completion Date:	1992/ongoing

Program Description

Evaluate latest technologies in Primary Processing. Specific projects are Automated Hogshead Stripping and Tracking, Foreign Matter Removal, Pneumatic Tobacco Feeding, Flavor Application and KABAT.

Importance to PM-USA

Program Benefits

Reduce processing costs of existing Primaries. Improve cut filler quality.
Improve flexibility.

Program Leadership:		Program
Functional Area <u>Engineering</u>	Department <u>Applied Tech</u>	Leader: <u>G. Reid</u>
<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
Manufacturing	5.0	2.7
Manufacturing Services	2.0	

Capital Requirements (92)	\$ 2,100,000	1993-1996 \$	650 Timing
---------------------------	--------------	--------------	------------

[illegible]

2022950060

12/20/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Project Gold

Category: Cost/Productivity **Included In 1991-1995 Plan:** Yes

Start Date: 1st qtr 91 **Completion Date:** 4th qtr 95

Program Description

Eliminate the use of liquid adhesives for packaging materials in the make/pack process, through the use of pre-applied heatseal adhesive.

Importance to PM-USA

Maintain competitive cost structure.

Program Benefits

Improve packing machine efficiencies on soft packer, FTB packer and boxer (preliminary results indicate 3-5% efficiency increase in cut label soft pack).
Eliminate wet glue related quality packaging defects.

Program Leadership:

Functional Area Engineering **Department** Applied Tech **Program Leader:** J. Carboni

Support Required From **1992 Man-Years** **Leadership Dept. (92)**

Engineering 4.0

Manufacturing Services

Manufacturing

Capital Requirements (92) \$ 200,000 **1993-1996 \$** 650 **Timing**

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Cut label implementation																				
Roll label development and testing																				
Roll label implementation																				
Boxer (carton) development and testing																				
Boxer (carton) implementation																				
FTB development and testing																				
FTB implementation																				
Closure development																				
Closure implementation																				

2022950061

12/12/91

Rating: B

1992 - 1996 Five-Year Plan **Program Summary**

Program: Woodpulp Cigarette Paper

Category: Cost/Productivity **Included in 1991-1995 Plan:** No

Start Date: 1st qtr 92 **Completion Date:** 2nd qtr 93

Program Description

Evaluate feasibility of converting all cigarette papers from flax to woodpulp in view of major industry shifts in this direction. Institute the conversion if warranted.

Establish appropriate specifications for woodpulp paper and carry out testing required to qualify this paper for use on full margin brands.

Importance to PM-USA

RJR's conversion to woodpulp papers results in competitive cost advantage to them. Flax - woodpulp paper price gap may widen due to lowered flax volumes.

Use of this paper could produce savings of substantial magnitude.

Program Benefits

Potential \$18 - 30mm annual cost savings.

Program Leadership:

Functional Area Manufacturing Svcs **Department** Chem,Comp **Program Leader:** Forsmark

Support Required From R&D **1992 Man-Years** 4.0 **Leadership Dept. (92)** 0.1

Technical Services

Capital Requirements (92) \$ TBD **1993-1996 \$** **650 Timing** n/a

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Form cross functional team to evaluate	<input type="checkbox"/>																			
Complete analysis; present recommendation		<input type="checkbox"/>																		
Begin implementation, if feasible / do product testing			<input type="checkbox"/>																	
Complete implementation					<input type="checkbox"/>															

2022950062

12/9/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Direct Materials Warehouse Space Management System

Category: Productivity **Included In 1991-1995 Plan:** No

Start Date: 1st Qtr 1992 **Completion Date:** 1st Qtr 1994

Program Description

Develop bar code to be used on all direct materials. Require all major suppliers to use bar codes. Bar codes for smaller suppliers and transfers of partial pallets between PM locations will be bar coded by receiving location. Develop electronic data interchange network to have information pertaining to each pallet of material. Bar code on pallet will act as a pointer to data. Develop programs to use data collected by bar code system in existing DM system. Replace multiple data bases with one. Develop locator system.

Importance to PM-USA

Increased inventory accuracy and visibility is needed to enable Purchasing to reduce amount of material purchased to the lowest possible economical point. Increase space utilization so that as the number of stock keeping units increases, storage will be possible without needed additional warehouse space. Increased pallets per labor hour will reduce the cost to handle material.

Program Benefits

Increase Material Warehouse's pallets per labor hour by 10% over five year period. Reduce errors in receiving and shipping of materials. Store all warning notice material in main warehouse instead of off-site storage location. Increase amount of materials that can be stored in the two existing warehouses.

Program Leadership:

Functional Area Manufacturing Svcs **Department** DM Warehouse **Program Leader:** B. Gerrity

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Information Services

0.1

Manufacturing Center

Stockton Street Materials

Supply Chain

Capital Requirements (92) \$ 300,000 **1993-1996 \$** **650 Timing**

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Determine symbols to be used for all DM bar codes																				
Complete site surveys of warehouses																				
Complete surveys of major PM direct materials suppliers																				
Begin testing of interim material receiving system																				
Evaluate locator system in use at Cabarrus																				
Test locator system in Central and North warehouses																				
Complete training of warehouse employees																				

2022950063

11/22/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Stockton Street Cigarette Manufacturing Modernization

Category: Productivity/Cost **Included In 1991-1995 Plan:** _____

Start Date: 1st qtr 91 **Completion Date:** 4th qtr 96

Program Description

Replace/Upgrade slow speed manufacturing equipment and implement design enhancements on remaining old generation equipment (6's, English Ovals). Install additional overwrapping equipment to support export tear tape requirements. Install a central stem and dust collection system and a central vacuum system. Complete plan development for a Parliament technical upgrade at Stockton Street to improve brand costs and quality (high speed making, automatic filter delivery, and improved cig & carton handling). Complete plans for auto filter handling, cigs & case packing assuming Parl leaves.

Importance to PM-USA

S/S's mission is to produce low volume brands. Future plant allocations indicate increasing brand mix complexity including smaller brand runs than being experienced today. This will magnify the problems associated with manual product handling (filter, cigarette, and carton), quick machinery changeover, and manufacturing floor congestion. To achieve the plant's objectives for utilization, quality, and safety, Stockton Street will require a higher level of automation in cigarette manufacturing.

Program Benefits

Reduce mfg cost through manning complement reductions. Achieve improvement in production flexibility, factory utilization, and product quality and safety through machinery upgrade and product handling automation.

Program Leadership:

Functional Area Engineering **Department** Mfg Eng **Program Leader:** C. Hamilton

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Manufacturing
Information Services

1.0
0.5

4.0

* Remaining MK-9's

Capital Requirements (92) \$ 112,000* **1993-1996 \$** TBD **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Replace 15 Mark 8's with 9 Mark 9's																				
Replace/Upgrade Focke Packers and 2 HLP's with G.D X2's																				
Sixes and English Ovals Packing Upgrade																				
Central Vacuum System																				
Central Stem and Dust System																				
Parliament Tech. Upgrade Plan Dev and Implem.																				
Filter, Cig, Case Handling Automation Plan,																				
Development and Implementation (without																				
Parliament)																				

2022950064

Rating: B

2022950065

11/15/91	1992 - 1996 Five-Year Plan				Rating: B															
Program Summary																				
Program:	<u>RL Squares</u>																			
Category:	<u>Cost/Productivity</u>	Included In 1991-1995 Plan:		<u>No</u>																
Start Date:	<u>1st qtr 92</u>	Completion Date:		<u>3rd qtr 94</u>																
Program Description																				
When RL is cut into 3/16" squares, a filling power gain is achieved over the normal cut. This gain results in a 5% weight reduction when 20% RL is used. Significant further development is still needed to confirm and develop a potential industrial application.																				
Importance to PM-USA																				
When included in Price Value brands only, a potential annual savings of \$10 million can be realized based on 1995 estimated sales.																				
Program Benefits																				
This program may lead to investigations of other tobacco components cut in a similar manner, and/or a study to determine the importance of geometrical shape to filling power.																				
Program Leadership:																				
Functional Area	<u>Leaf</u>	Department	<u>Blending</u>	Program Leader: <u>C. Moogalian</u>																
Support Required From	1992 Man-Years		Leadership Dept. (92)																	
Engineering	0.5		0.1																	
R&D	0.1																			
Capital Requirements (92) \$ <u>unknown</u> 1993-1996 \$ <u>---</u> 650 Timing <u>--</u>																				
Program Milestones																				
	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4			
Begin small scale cutter prototype testing to determine optimum cut size, feasibility, subjectives	■																			
Complete above					■															
Production prototype demonstration									■											
Implementation													■							

2022950066

Rating: B

Program: Burley Stem Utilization

Category: Cost/Productivity

Included in 1991-1995 Plan:	No
-----------------------------	----

Start Date: 1st qtr 92

Completion Date: 4th qtr 92

Program Description

Study the usage of burley stems through ES and IS operations. Feasibility and subjective.

Importance to PM-USA

Reduced cost through usage of stem that is presently underutilized.

Program Benefits

Program Leadership:

Functional Area Leaf:

Department Blending

Program

Leader: L. Jennings

Support Required From

1992 Man-Years

Leadership Dept. (92)

Louisville

Capital Requirements (92)	\$	---	1993-1996	\$	---	650 Timing	---
---------------------------	----	-----	-----------	----	-----	------------	-----

Program Milestones

Cutting and expansion of stem

Subjective: acceptance at specific levels

[illegible]

2022950067

4

2022950068

Program:	Green Leaf Threshing Standards		
Category:	Cost/Productivity	Included In 1991-1995 Plan:	<u>No</u>
Start Date:	3rd qtr 92	Completion Date:	1st qtr 96

Develop stemming standards that enhance strip usage (increased cigarettes per pound of strips) for all PM affiliates

Increased filling power
Reduced tobacco cost

Functional Area	Leaf	Department	Blending	Leader:	L. Jennings
Support Required From		1992 Man-Years		Leadership Dept. (92)	
Technical Services					0.4
R&D		0.4			

[illegible]

Rating: C

Program:	<u>Tobacco Reclaim</u>		
Category:	<u>Cost/Productivity</u>	Included in 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>Ongoing</u>	Completion Date:	<u>4th qtr 92</u>

Program Description

Implement central reclamation operation to reclaim returned goods filler rather than destroying at landfill.

Implement system to recover class W from total blend and cutting.

Importance to PM-USA

Program Benefits

Reduce cost of manufactured. Savings of centralized reclamation operation are estimated on \$1 million annually.

Program Leadership:		Program
Functional Area <u>Engineering</u>	Department <u>Process Eng</u>	Leader: <u>W. Poorbaugh</u>
<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
Manufacturing:	0.5	1.0
Manufacturing Services	0.5	

Capital Requirements (92)	\$	Unknown	1993-1996	\$	Unknown	650	Timing
---------------------------	----	---------	-----------	----	---------	-----	--------

[illegible]

2022950063

Rating: C

Source: <https://www.industrydocuments.ucsf.edu/docs/pnkm0000>

12/12/91

1992 - 1996 Five-Year Plan **Program Summary**

Rating: C

Program: Licorice Sourcing Optimization

Category: Cost **Included In 1991-1995 Plan:** No

Start Date: 1st qtr 92 **Completion Date:** 4th qtr 92

Program Description

Evaluate alternative strategies to overcome prohibitive pricing on natural licorice (including substitute licorice, self manufacture, and contract manufacture). Implement most feasible strategy which must be in concert with long-term PM ingredient guidelines.

Importance to PM-USA

Annual licorice cost is \$24mm
Each 5 percent cost reduction is a \$1.2mm savings

Program Benefits

Avoid inflated price increases resulting from monopolistic supply situation where MacAndrews and Forbes controls almost 90% of free world licorice supply.

Program Leadership:

Functional Area Manufacturing Svcs **Department** Chem, Comp **Program Leader:** Forsmark

Support Required From R&D **1992 Man-Years** 0.0 **Leadership Dept. (92)** 0.0

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** n/a

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Complete definition of alternatives																				
Commence economic evaluation of viable alternatives																				
Complete economic analysis, present recommendation																				
Initiate implementation																				
Timetable dependent upon option - could take 24 months																				

Rating: C

Completion Date: 1st qtr 93

Consolidate label and closure base paper to one supplier instead of the current two.

Potential cost savings
Potential efficiency gains

Potential cost savings
Move uniform label/closure base stock

Printers

Program Milestones

[illegible]

2022950078

11/15/91

Rating: C

1992 - 1996 Five-Year Plan

Program Summary

Program: Cigarette Paper Consolidation

Category: Cost/Productivity **Included in 1991-1995 Plan:** no

Start Date: 1st qtr 92 **Completion Date:** 4th qtr 92

Program Description

Determine the feasibility of reducing the number of grades of cig papers maintained in inventory:
 Determine quantitative relationships between paper parameters on performance
 Using existing cig design model, evaluate # of cig papers required to maintain performance/attributes
 Using response surface methodology, design minimum # of cig papers needed for existing brands.
 Going from 7 to 2 papers could generate savings. Going to 3 or 4 would produce no savings.
 Implement change to best set of cig paper designs, if 2 can be designed to satisfy requirements.

Importance to PM-USA

Maintaining tar delivery for all existing brands requires changes in cig paper to compensate for changes in tobacco blend.
 At present, a total of 7 cig papers are maintained in inventory to cover needs.
 If suitable cig paper designs could be developed, much of the tar control would be achieved by changing tipping paper ventilation levels.

Program Benefits

Measurable: If consolidation to 2 cig papers is possible, \$300,000 savings
 Intangible: Better inventory management. Fewer operating variables for manufacturing
 Unknown but estimated: Better efficiency for vendor production and inventory management

Program Leadership:

Functional Area R&D **Department** Product Dev **Program Leader:** S. Baldwin

Support Required From	1992 Man-Years	Leadership Dept. (92)
QA	0.3	4.0
Ops Svcs	0.2	
Tech Svcs	0.2	
Purchasing	0.2	
Engineering	0.2	

Capital Requirements (92) \$ none **1993-1996 \$** 650 **Timing**

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Cost Estimate																				
Response Surface Studies																				
Cigarette Design Studies																				
Production of Special Design Papers																				
Evaluation of Design Papers																				
Finalize conclusion of studies																				
Review final conclusions with Mfg and Purchasing																				
If decision to go, develop plan for implementation																				

Rating: C

Program:	MRO Optimization/Paperless Requisitioning		
Category:	Productivity/Cost	Included in 1991-1995 Plan:	Yes
Start Date:	1st Qtr. 1991	Completion Date:	4th Qtr. 1995

Develop the necessary computer programs to "automate" the manual processing of paper requisitions, requests for quotes, bid tabulation, policy adherence requirements, etc.; develop the necessary computer platforms to provide requisitioners with definitively described items; develop the capability to better track and identify items purchased and potential for consolidated purchases with fewer suppliers; and develop electronic systems communication capability between other internal departments and with suppliers.

- To reduce internal and external lead-time
- To reduce inventory
- To reduce the number of suppliers used and increase cost savings potential
- To decrease redundant data entry internal and external to the department and company
- To improve service to requisitioners
- To install electronic clocks and research to ensure policies and procedures are correctly applied

Expected results include improved productivity in all facets of MRO procurement from requisitioning to invoice payment and reduction in the cost of goods and services purchased. Dollar savings are unquantified at this time. Improved financial controls are another benefit, as well as enhanced vendor research and management.

<u>Functional Area</u>	<u>Mfg. Services</u>	<u>Department</u>	<u>MFO</u>	<u>Leader: Miles</u>
<u>Support Required From</u>		<u>1992 Man-Years</u>		<u>Leadership Dept. (92)</u>
MRO Purchasing:				2.0
Cabarrus Purchasing		0.2		
Louisville Purchasing		0.2		
Information Services		0.5		
Finance		0.5 (\$40,000 budgeted)		

Program Milestones

2022950075

Rating: C

1992 - 1996 Five-Year Plan Program Summary

Automate month-end book inventory reconciliation process for public warehouses.

Upgrade the current manual process through systems automation thus providing information in a more timely manner and with increased accuracy.

Increase productivity by reducing turnaround time required in getting reconciliation reports back from public warehouses and reduce verification of accuracy of mathematical calculations required in current manual process.

Capital Requirements (92)	\$	1993-1996	\$	650	Timing
---------------------------	----	-----------	----	-----	--------

Proposed system is being analyzed
as part of Two Way EDI System

[illegible]

2022950076

12/9/91	1992 - 1996 Five-Year Plan Program Summary				Rating: C																
Program: <u>Charge-back system for Transportation Services</u>																					
Category: <u>Productivity</u>		Included In 1991-1995 Plan: <u>No</u>																			
Start Date: <u>2nd Qtr 1992</u>		Completion Date: <u>4th Qtr 1996</u>																			
Program Description Develop a standard of measurement for each location. This standard will incorporate the type of cargo handled (finished goods, tobacco, materials, etc) and the distances between locations. Develop an automated timekeeping system for recording each driver's hours by location for over 100 drivers. Reach agreement with users as to method of charge-back and type and frequency of data needed for each.																					
Importance to PM-USA Decision are currently made by users of transportation services without regard to the cost of these services. Having each location pay for these services should help them make decision with PM's overall costs as a consideration.																					
Program Benefits Charging users for transportation services will force each department to consider these costs when making decisions that affect the amount of transportation services needed. Having a uniform measurement system will enable Truck Pool Management to better identify areas of low productivity. Overall benefit will be to provide needed transportation services at the lowest cost to PM-USA.																					
Program Leadership:																					
Functional Area <u>Manufacturing Svcs</u>		Department <u>Truck Pool</u>		Program Leader: <u>Bill Gerrity</u>																	
Support Required From		1992 Man-Years		Leadership Dept. (92)																	
Information Services				0.0																	
Operations Analysis																					
Capital Requirements (92) \$ <u>TBD</u> 1993-1996 \$ <u>00,000</u> 650 Timing _____																					
Program Milestones		1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
		1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4			
Standard unit of measurement determined																					
Evaluate systems for recording and analyzing driver's time																					
Start automated data collection																					
Evaluate automated versus manual time systems																					
Start allocating transportation costs on test basis																					
Provide data to each location for budget purposes																					
Begin monthly cost transfers																					

Rating: C

Source: <https://www.industrydocuments.ucsf.edu/docs/pnkm0000>

12/12/91

Rating: C

1992 - 1996 Five-Year Plan

Program Summary

Program: Two-way EDI with Public Warehouses

Category: Cost/Productivity **Included in 1991-1995 Plan:** Yes

Start Date: Third quarter 1991 **Completion Date:** Mid-1995

Program Description

Plan, design and implement a two-way EDI system that will enable exchange of inter/intracompany business transactions in a standard format. This system would enable the transmission of warehouse receipts, storage and handling invoices, and other business documents from computer to computer which would expedite the transfer of more accurate data and reduce the possibility of human error.

Importance to PM-USA

Daily business transactions between Transportation Dept. and public warehouses throughout the U.S. produce voluminous amounts of paperwork requiring excessive and tedious amounts of clerical labor, extensive filing systems for record retention. This system would improve departmental efficiency, reduce paperwork, telephone calls and manual data entry as well as improve data accuracy and integrity.

Program Benefits

Measurable over the long term, it will assist in controlling overtime costs as well as temporary employees. Intangible benefits are related to speed in exchange of information as well as timeliness. With the growth of business and paperwork required to handle this growth, a well designed system is imperative.

Program Leadership: **Functional Area** Manufacturing Svcs **Department** Transportation **Program Leader:** Don Schafer

Support Required From Information Services **1992 Man-Years** 0.1 **Leadership Dept. (92)** 0.1

Capital Requirements (92) \$ TBD **1993-1996** \$ TBD **650 Timing**

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Start date - 3rd Qtr 1991																				
Presentation to Management by I.S. - 4th Qtr 91																				
IS Management approval (4th Qtr 91)																				
Establish two-way communications																				
On-line availability																				
Interactive processing																				
Inventory control (monthly reconciliation)																				
Freight claims																				

Program:	CHP - Printing Press		
Category:	Cost/Productivity	Included In 1991-1995 Plan:	
Start Date:	2nd qtr 1992	Completion Date:	1st qtr 1995

Program Description

This project consists of the addition of one Rotogravure Printing Press, one slitter and building modifications and expansion to increase the production volume of soft pack labels and tipping items.

Importance to PM-USA

Increase production speeds
Reduce cost of label and tipping products

Program Benefits

This project will replace an antiquated, 45-year old, non-registered press with a state-of-the-art Rotogravure Printing Press. The improved equipment and material flow will increase production speeds and will reduce the cost of label and tipping products by 1.8 million dollars per year.

Program Leadership:		Program
Functional Area <u>Manufacturing Svcs.</u>	Department <u>CHP</u>	Leader: <u>Rberts/Lmborn</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
		0.0

Capital Requirements (92)	\$ 7,360,000	1993-1996	\$ 000,000	650	Timing '92
---------------------------	--------------	-----------	------------	-----	------------

[illegible]

Rating: C

Program: Hoggshead Material - Damage

Category: Cost/Productivity

Included in 1991-1995 Plan: No

Start Date: 2nd qtr 92

Completion Date: 1st qtr 93

Program Description

Develop program to measure damage to hogshead material received from each manufacturing location. Information obtained will be provided to each factory so they can determine how damage occurred and necessary corrective action.

Importance to PM-USA

Reduced cost - hogshead repair

Program Benefits

Reduce cost in hogshead repair and reduce foreign matter in tobacco filler.

Program Leadership:

Functional Area Leaf **Department** Hogshead Repair **Leader:** H.C. Oakes

Support Required From

1992 Man-Years

Leadership Dept. (92)

Capital Requirements (92)	\$	---	1993-1996 \$	---	650 Timing	-
---------------------------	----	-----	--------------	-----	------------	---

Program Milestones

[illegible]

2022950081

11/15/91

Rating: C

1992 - 1996 Five-Year Plan

Program Summary

Program: Green Tobacco Packing

Category: Cost/Productivity Included In 1991-1995 Plan: No

Start Date: 3rd qtr 92 Completion Date: 1st qtr 95

Program Description

Develop program to study the effects of increasing tobacco density in green tobacco bales.
Evaluate impact on tobacco degradation and subjectives.

Importance to PM-USA

Reduce cost

Program Benefits**Program Leadership:**

Functional Area Leaf Department Purchasing Program Leader: H. Oakes

Support Required From 1992 Man-Years Leadership Dept. (92)

Capital Requirements (92) \$ --- 1993-1996 \$ --- 650 Timing --

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Subjective effects for plant position																				
Degradation of lamina																				
Handling efficiency Stemmary																				
Moisture conditioning effectiveness																				

Rating: C

2022950083

Rating: C

Completion Date: 3rd qtr 93

Analyze financial statements, cost elements making up transport costs in order to assess rate adjustments requested by transportation companies. Use simulation tools to project impacts of varying rate changes.

Cost reduction

Program Benefits

Leadership Dept. (92)

Capital Requirements (92)	\$		1993-1996	\$		650	Timing
---------------------------	----	--	-----------	----	--	-----	--------

1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4

Follow cost increases of each factor and est. future cost

2022950084

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category: Quality					
Program Title	Functional Area	Department	Leader	Rating	Ref.
Visual/Functional Quality Standards	Mfg. Services	QA Prod Audit	C. Krausse	A	E-1
Quality Control Standardization	Technical Svcs	Technical Svcs	M. Willard	A	E-2
Product Vision Inspection	Engineering	Applied Tech	E. Richardson	A	E-3
Good Manufacturing Practices	Technical Svcs	Spec/Support	J. Hutchison	A	E-4
Direct Materials Specifications	Technical Svcs	Spec/Support	S. Southard	A	E-5
Adhesives	R&D	Analy Spc	Zimmerman	A	E-6
Quality Awareness Beyond Manufacturing	Mfg. Services	Quality	Knudson	A	E-7
Consumer Complaint Analysis - TOS	Mfg. Services	Quality	Knudson	A	E-8
Offset Printing - Subjective Impact	Mfg. Services	PTS	C. Campbell	B	E-9
On Press Vision Inspection	Mfg. Services	Purchasing	Latshaw	B	E-10
Stable Menthol	R&D	Flavor Tech	H. Burnley	B	E-11
Corp. Brand-Worldwide Subjective Evaluati Leaf		Blending	D. Heidsieck	B	E-12
Tobacco Particle Size Analysis for High Spe Leaf		Blending	Jennings	B	E-13
Lark Porous Combining Wrap	R&D	Filter Tech	T. Callahan	C	E-14
Product/Process Monitoring Technology	R&D	Prod Dev	Tl. Sanders	C	E-15
Blended Strips Reformulation	Leaf	Blending	D. Heidsieck	C	E-16

Section E

2022950085

12/12/91	1992 - 1996 Five-Year Plan		Rating: A			
Program Summary						
Program:	<u>Visual/Functional Quality Standards</u>					
Category:	<u>Quality Improvement and Focus</u>	Included in 1991-1995 Plan:	<u>No</u>			
Start Date:	<u>3rd qtr 1991</u>	Completion Date:	<u>1st qtr 1994</u>			
Program Description						
One set of quality standards will be developed and implemented that will specifically measure attributes that are of consumer concern. The needs for multiple severity levels will be evaluated.						
All standards and measurements will correlate to consumer issues such as tear tape, filter fall off, etc. The program is to focus on consumer issues.						
Importance to PM-USA						
Product Audit standards, as currently written, may focus process improvement attention to areas that are not of top, or of any significant consumer concern. Because of this, resources are sometimes allocated in a manner that may have no positive consumer impact.						
It is vitally important that we analyze and determine the visual and functional characteristics of our product that are of top concern to our consumers.						
Program Benefits						
Proposed standards will be developed to address attributes that provide customer satisfaction and dissatisfaction. These standards will be validated initially, and on an ongoing basis, by Customer Complaint as well as customer satisfaction surveys. Improved quality focus and consistent quality measures will provide significant benefits.						
Program Leadership:		Program				
Functional Area	<u>Manufacturing Svcs</u>	Department	<u>QA Prod Audit</u>			
		Leader:	<u>C. Krausse</u>			
Support Required From		Leadership Dept. (92)				
<u>PM-USA factory management</u>		<u>0.5</u>				
<u>R&D Marketing Research</u>						
Capital Requirements (92) \$ <u>none</u> 1993-1996 \$ <u>none</u> 650 Timing <u> </u>						
Program Milestones		1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
		1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Development and validation of proposed standards						
Estimate of revised defect levels			□			
Implementation of new standards				□		
On-going standards validation						

2022950086

12/3/91	1992 - 1996 Five-Year Plan Program Summary				Rating: A															
Program: <u>Quality Control Standardization</u>																				
Category: <u>Quality</u>		Included In 1991-1995 Plan: <u>Yes</u>																		
Start Date: <u>January, 1991</u>		Completion Date: <u>4th Quarter, 1994</u>																		
Program Description																				
<p>The QC Standardization initiative is designed to accomplish the following objectives: Identify the needs of the Quality Assurance Organization in terms of standards and specifications; Procedures and Methods; Equipment and Facilities; Human resource skills and quantity. When these needs are met Quality Assurance should be able to ensure our manufacturing processes will provide the desired product quality. Develop a plan of action whereby Quality Control requirements: are consistently implemented to achieve and maintain desired product quality and; can be effectively managed in a manner which represents good value.</p>																				
Importance to PM-USA																				
<ul style="list-style-type: none"> o Reduction of routine testing will allow reassignment of resources to quality improvement efforts that in turn lead to improved quality (audit to control). o Consistent and comparable data between factories should result in better organized data for management use and reduce requirements for special testing. o Improvement in the analysis and reporting of quality audit data will allow the development of actionable plans for quality improvements which should lead to improved quality and productivity 																				
Program Benefits																				
<ul style="list-style-type: none"> o Increased Company assets. - Procedures, Methods, Specifications. o Improvement in understanding the basics, interpreting requirements, identifying and solving problems related to standardization. o Lower quality costs related to reduced sampling. 																				
Program Leadership:																				
Functional Area <u>QC Standardization</u>		Department <u>Tech Svcs</u>		Program Leader: <u>M. Willard</u>																
Support Required From		1992 Man-Years		Leadership Dept. (92)																
Factory Management		1.0		4.0																
Factory Quality Assurance/Central QA		12.0																		
Purchasing/Supply Chain		1.0																		
Technical Services		1.0																		
R&D/Engineering		1.0																		
Capital Requirements (92) \$ <u>500,000</u> 1993-1996 \$ <u>200,000</u> 650 Timing _____																				
Program Milestones																				
	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4			
Sampling and Testing Requirements Procedures and Methods																				
- Primary(ET/ES/IS)																				
- Flavors																				
- Processing Plants																				
- Cigarette Manufacturing																				
- Incoming Materials																				
- Audits and Services																				

2022950087

11/22/91	1992 - 1996 Five-Year Plan				Rating: A											
Program Summary																
Program:	<u>Product Vision Inspection</u>															
Category:	<u>Quality</u>	Included In 1991-1995 Plan:		<u>Yes</u>												
Start Date:	<u>1st qtr 92</u>	Completion Date:		<u>4th qtr 95</u>												
Program Description																
Systems are being developed for visual inspection of 100% of the product at the point of manufacture. Initial implementation will focus on rejecting defective cigarettes/packs to reduce number of defects delivered to customers and provide operator feedback information in the form of cig/pack image display. Subsequent development will focus on process control improvement through data acquisition and analysis to identify the causes of non-random product defects. Process control will be accomplished manually, but application of automatic, closed loop components will be evaluated.																
Importance to PM-USA																
Key action for PM-USA to regain a competitive advantage on cigarette quality and strengthen the competitive advantage on pack quality as measured by the competitive audit.																
Program Benefits																
Reduce product defects, as measured by the Richmond Audit, by:																
	Cigarette	61%														
	Soft Pack	54%														
	Hard Pack	20%														
Program Leadership:																
Functional Area	<u>Engineering</u>	Department	<u>Applied Tech</u>	Program Leader: <u>E. Richardson</u>												
Support Required From	1992 Man-Years		Leadership Dept. (92)													
Manufacturing	4.0		5.0													
Information Services	2.0															
Quality Assurance	0.5															
Capital Requirements (92) \$ <u>4,700,000</u> 1993-1996 \$ <u>25,000,000</u> 650 Timing _____																
Program Milestones																
	1	9	2	1	9	3	1	9	4	1	9	5	1	9	6	
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Recommendation on cig. vis/inspection: own technology or on the shelf (4q91)																
Cigarette Vision Inspection Implementation																
Mark 9/HCF (Evaluation 2q92)																
Protos/MFE (Evaluation 3q92)																
Mark 10/PA 10 (development/evaluation)																
Pack Vision Inspection Implementation (soft/box)																
Cabarrus Factory Implementation																
Cabarrus Expansion Implementation																
Stockton Street Implementation																
Louisville Implementation																
Manufacturing Center Implementation																

2022950088

12/3/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Good Manufacturing Practices
Category: Quality **Included in 1991-1995 Plan:** Yes
Start Date: January, 1991 **Completion Date:** December, 1996

Program Description

- o Develop, document, and maintain Process Specifications and Good Manufacturing Practices for all Tobacco Processing and Cigarette Manufacturing Operations.
- o Process Specifications - Primary Processing: Completed in 1991. Currently in maintenance phase.
- o Good Manufacturing Practices - Primary Processing: To be issued in 1991

Importance to PM-USA

- o The basis for long term, continuous quality improvement.
- o Improvement in all aspects of the manufacturing process, through problem avoidance.
- o The basis for standardization within and between factories.
- o The basis for training programs.

Program Benefits

- o Reduced variation in our products by improving the consistency of processing methods

Program Leadership:
Functional Area Technical Services **Department** Specifications and Support **Program Leader:** J. Hutchison
Support Required From **1992 Man-Years** **Leadership Dept. (92)**
 Tobacco Processing Group 0.5 1.0
 Plant Operations: Product. Mgmt. & QA 2.0
 R&D/Leaf 0.5
 Engineering: Manuf. Eng. Cent. Eng. 0.5

Capital Requirements (92) \$ 0 **1993-1996 \$** 0 **650 Timing**

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
ET/ES/IS Processes																				
Export Strip: 20th & MZM																				
Stemmeries																				
Sheet Plants: Park 500 & BL Plant																				
Cigarette Manufacturing - All Locations																				
Maintenance of GMP & Process Specs																				

2022950089

12/3/91	1992 - 1996 Five-Year Plan				Rating: A															
Program Summary																				
Program: <u>Direct Materials Specifications</u>																				
Category: <u>Quality/Productivity</u>		Included In 1991-1995 Plan: <u>No</u>																		
Start Date: <u>July, 1991</u>		Completion Date: <u>December, 1996</u>																		
Program Description																				
<ul style="list-style-type: none"> o Develop a business system to document, and automate the maintenance and distribution of Direct Material Specifications o Develop specifications which adequately describe to our vendors the desired form, fit, and function of the material to be purchased. 																				
Importance to PM-USA																				
<ul style="list-style-type: none"> o Ensure Direct Material Specifications are consistent with Finished Product Quality Standards and Specifications o Reduce product variability o Improve productivity performance and reduce costs 																				
Program Benefits																				
o Improvements in Quality and Productivity/Cost through improvements in Direct Materials and Consolidation of Direct Material Specifications																				
Program Leadership:																				
Functional Area <u>Technical Services</u>		Department <u>Specifications and Support</u>		Program Leader: <u>S. Southard</u>																
Support Required From		1992 Man-Years		Leadership Dept. (92)																
Purchasing		0.5		4.5																
Engineering		0.5																		
Factories/Operations Services		2.0																		
R&D		0.5																		
Central QA/Factory QA		0.5																		
Capital Requirements (92)* \$ <u>250,000</u> 1993-1996 \$ <u>0</u> 650 Timing <u>1/92</u>																				
Program Milestones																				
	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
System Development and Loading																				
System Maintenance																				
Specification Development																				

* Capital requirements have been forecasted, by IS, as part of total system requirements to support Supply Chain.
A216-52/5

11/15/91	1992 - 1996 Five-Year Plan				Rating: A															
Program Summary																				
Program: <u>Adhesives</u>																				
Category: <u>Quality</u>	Included in 1991-1995 Plan: <u>Yes</u>																			
Start Date: <u>1st qtr 91</u>	Completion Date: <u>4th qtr 93</u>																			
Program Description																				
Develop analytical specs for adhesives to include detailed analysis of composition, development of information concerning adhesive composition, and identifying the exact nature of components used (i.e., Proxell GXL). Implement an adhesive database for storage/retrieval of information obtained from analytical measurements. Establish signed agreements with vendors for disclosure of ingredients for safety and health reasons. Develop vendor contracts, initiate site visits for both program intro and receipt of key ingredients. Develop adhesives specs for optimum machineability.																				
Importance to PM-USA																				
Current specifications used in some of the mfg locations require only testing of pH, solids and viscosity. These tests do not ensure product reproducibility, the nature of the material or the various additives which may be used in the formulation. Current specs are based solely on the manufacturers' recommended testing program. Changes in potential legislation require a more indepth knowledge of content and consistency of products used. A similar spec program for flavors was completed resulting in savings due to more control on purchased product.																				
Program Benefits																				
Reduce/Eliminate adhesives which were formulated incorrectly from entering the Philip Morris system. Understand the nature of the composition of the adhesives in detail. Increased control of product. Facilitate correlation of machineability characteristics to specific adhesive physical and chemical properties in order to develop product specifications for vendors.																				
Program Leadership:																				
Functional Area <u>R&D</u>		Department <u>Analy Spec</u>		Program Leader: <u>Zimmermann</u>																
Support Required From		1992 Man-Years		Leadership Dept. (92)																
Purchasing		0.5		10.0																
Manufacturing Services		0.5																		
Technical Services		0.5																		
Capital Requirements (92) \$ <u>10,000</u> 1993-1996 \$ <u>TBD</u> 650 Timing <u></u>																				
Program Milestones																				
	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Component ID/Combiner/Tear Tape																				
Specification Sideseam/Tow Anchor																				
Specification/Combiner/Tear Tape																				
Specification/Tipping/Plug Lap Seam																				
Specification/Innerframe/Case Packer																				
Specification/Blank/Stamp																				
Specification/Carton End/Carton Top Flap/Label																				

2022950091

12/12/91

1992 - 1996 Five-Year Plan **Program Summary**

Rating: A

Program: Quality Awareness Beyond Manufacturing

Category: Quality **Included In 1991-1995 Plan:** Yes

Start Date: 2nd qtr 91 **Completion Date:** 4th qtr 95

Program Description

To expand the boundaries of quality awareness beyond manufacturing. From Field Assessment results, develop programs for improving practices in product handling and storage throughout the distribution chain. Identify, early in the process, packaging material designs which negatively impact manufacturing and/or product quality and provide objectives data for resolution. Develop, implement and maintain programs with suppliers directed toward managed continuous improvement in quality & integrated into the Supplier Alliance Program.

Importance to PM-USA

Enhance product quality through non-traditional opportunities - from packaging concepts through retail sales. Assure product quality is maintained and handled and processed through the distribution chain. Increase manufacturing capability to efficiently meet new brand production schedules, costs, and product quality expectations. Strategic changes are necessary to improve our business systems and reduce total costs of direct materials.

Program Benefits

Enhanced product quality in consumers' hands. Increased manufacturing capability to meet new brand production schedules, cost and quality expectations. Reduced total cost of purchase, storage and handling of direct materials.

Program Leadership:

Functional Area Manufacturing Svcs **Department** Quality **Program Leader:** Knudson/Busic

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Commercial Development

0.2

6.7

Packaging Operations

0.1

Purchasing Technical Services

0.3

Sales reps/Management

1.0

Quality Engineering

0.1

Capital Requirements (92) \$ _____ **1993-1996** \$ _____ **650 Timing** n/a

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Field Assessments																				
Quality Certifications of 2 additional suppliers																				
Support additional partnering efforts																				
Support additional FFD items/suppliers																				
Distribution training film																				
Retail training film																				
Export storage and handling manual																				
On-going needs assessment and training for storage and handling in the distribution chain																				

12/3/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Taste, Odor, Stale Focus Utilizing Customer Complaint Data Base

Category: Quality Improvement and Focus **Included In 1991-1995 Plan:** _____

Start Date: 1st qtr 92 **Completion Date:** 3rd qtr 1994

Program Description

Efforts to address Taste/Odor/Stale complaints will be expanded and systematically focused to direct resources in the investigation and correction of identified T/O/S causes. The Customer Complaint Data Base will continue as the baseline measurement source to determine impact of these actions. Consumer information describing taste dissatisfaction and factors causing the propensity complaint will be gained via surveying focus group contact and increased consumer call backs. This will supplement the GMP Audit Program & Mktg Distribution initiative.

Importance to PM-USA

Taste, Odor, Stale is the largest individual complaint item representing 24% of all product quality complaints. The complaint per billion cigarettes sold trend has been continuously increasing since 1st qtr 89, while the composite of all other complaints has shown improvement. T/O/S complaints represent potentially lost customers, depending upon the frequency or severity of the problem experienced.

Program Benefits

Minimizing Taste, Odor, Stale complaints will increase the consumers overall acceptance and perception of the product, thereby ensuring brand loyalty and increasing sales potential, surveys, focus panel contacts. Smoke panels will be utilized to gain more insight to the consumer's description of taste dissatisfaction. This will be combined with the systematic analysis of the consumer complaint data base in identifying areas for improvements.

Program Leadership:

Functional Area Manufacturing Svcs **Department** QA **Program Leader:** C.Krausse

Support Required From

1992 Man-Years

Leadership Dept. (92)

R&D Product Evaluation

0.5

Marketing Research

R&D Sensory Evaluation

Quality Engineering

KDF Consumer Affairs/Quality Assurance

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Develop and implement enhanced questionnaire to obtain additional information on callbacks.																				
Utilize R&D focus groups to help determine factors causing propensity complaints.																				
Initiate surveys focused to specific demographic or brand groups to obtain desired consumer info.																				
Develop/Implement a plan for optimizing smoke panels results & capabilities with TOS complaints.																				
Determine resource requirements and action plans based on results from GMP audits Marketing & Distribution Audits and consumer contacts.																				

1992 - 1996 Five-Year Plan Program Summary

Program:	Offset Printing - Subjective Impact		
Category:	Quality	Included In 1991-1995 Plan:	No
Start Date:	1st qtr 92	Completion Date:	4th qtr 92

Program Description

Eliminate negative subjective impact of conventional and UV offset by identifying and adopting suitable alternative ink systems/processes or other means of protecting cigarettes from solvents.

Importance to PM-USA

Proven adverse impact on subjectives
Growing taste, odor, stale complaints
Increasing importance of promotional programs

Program Benefits

Prevention of cigarette odor contamination
Regain use of offset printing for promotional and possibly normal product packaging
to take advantage of the process' low volume economics and fine print capabilities
Quality advantage over competitors

Program Leadership:

Functional Area	Mfg. Services	Department	PTS	Leader: C. Campbell
Support Required From		1992 Man-Years		Leadership Dept. (92)
R&D - analytical, subjective, safety		2.0		0.1
QA				
Printers, Ink Manufacturers				

Capital Requirements (92)	\$ 00,000	1993-1996	\$ 00,000	650 Timing	n/a
---------------------------	-----------	-----------	-----------	------------	-----

Program Milestones

Program Milestones	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Have 2 suppliers run Hostmann Steinburg low odor inks																				
Complete evaluate of 2nd low odor ink system																				
Evaluate economics of low-odor offset processes																				
Implement best fit program on promos																				
Begin testing low volume production materials																				

20229500

2022950094

Rating: B

Completion Date: 4th Qtr. 1993

Program is a joint effort with Research and Development and Colonial Heights Packaging. If successful at CHP, technology will be transferred to other suppliers.

Lacking vision inspection systems, printers cannot now reliably catch intermittent print problems.

- Eliminate costly occurrences of "hidden" print defects in Manufacturing.
- Provide printers with process control tool.
- Facilitate Fast Flow/Reduced incoming inspection.

Leader: Latshaw

Leadership Dept. (92)

10

R&D

10A

Capital Requirements (92)	\$ 200,000	1993-1996	\$ 00,000	650 Timing	n/a
---------------------------	------------	-----------	-----------	------------	-----

Program Milestones

[illegible]

2022950095

11/22/91	1992 - 1996 Five-Year Plan				Rating: B															
Program Summary																				
Program: <u>Stable Menthol</u>																				
Category: <u>Quality</u>		Included in 1991-1995 Plan:		<u>yes</u>																
Start Date: <u>Began in 1991</u>		Completion Date:		<u>4th qtr 92</u>																
Program Description																				
Develop new menthol technology to produce consistent menthol delivery by October 1992.																				
Develop new menthol technology to produce a charcoal filtered menthol cigarette for sale in Japan by second quarter 1993.																				
Importance to PM-USA																				
Menthol migrates from rod to filter resulting in decrease in smoke menthol deliveries over time																				
Stable menthol technology would result in products with consistent puff and constant menthol delivery																				
Stable menthol tech could be used for production of a charcoal filtered menthol cig for sale in Japan																				
Program Benefits																				
Measurable: Decrease in customer complaints (14.6% of consumer complaints)																				
Decrease menthol loss by eliminating spray system																				
Intangible: Proprietary technology providing a competitive advantage. Reduce variation in menthol delivery.																				
Unknown but estimated: Provides a potential new brand for Japan																				
Program Leadership:																				
Functional Area <u>R&D</u>		Department <u>Flavor Tech</u>		Program Leader: <u>H. Burnley</u>																
Support Required From		1992 Man-Years		Leadership Dept. (92)																
Engineering		1.5		8.0																
Capital Requirements (92) \$ <u>unknown</u> 1993-1996 \$ <u>unknown</u> 650 Timing _____																				
Program Milestones																				
	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Pilot scale equip const for alginate microcapsules																				
Decision re: application of alg. microcap. to tobacco																				
Complete methodology for poly application to tobacco																				
Complete study on pyrolysis and smoke chemistry of poly																				
Use optimum tech to dev prototypes and POL test protos																				
Develop prototypes for charcoal filtered menthol cig																				
Initiate studies for scale-up of optimum methodology																				
Consumer test charcoal filtered menthol cigarette																				

2022950096

11/15/91	1992 - 1996 Five-Year Plan				Rating: B																																																									
Program Summary																																																														
Program: <u>Corp. Brand - Worldwide Subjective Evaluation</u>																																																														
Category: <u>Quality</u>		Included in 1991-1995 Plan: <u>No</u>																																																												
Start Date: <u>1st qtr 92</u>		Completion Date: <u>Continuing</u>																																																												
Program Description Analytically and subjectively evaluate all corporate brands manufactured worldwide.																																																														
Importance to PM-USA 																																																														
Program Benefits Monitor subjective quality of corporate trademarks.																																																														
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> Program Leadership: Functional Area <u>Leaf</u> Support Required From TT&G R&D Analytical </td> <td style="width: 33%; vertical-align: top;"> Department <u>Blending</u> 1992 Man-Years </td> <td style="width: 33%; vertical-align: top;"> Program Leader: <u>Heidsieck</u> Leadership Dept. (92) 1.0 </td> </tr> </table>						Program Leadership: Functional Area <u>Leaf</u> Support Required From TT&G R&D Analytical	Department <u>Blending</u> 1992 Man-Years 	Program Leader: <u>Heidsieck</u> Leadership Dept. (92) 1.0																																																						
Program Leadership: Functional Area <u>Leaf</u> Support Required From TT&G R&D Analytical	Department <u>Blending</u> 1992 Man-Years 	Program Leader: <u>Heidsieck</u> Leadership Dept. (92) 1.0																																																												
Capital Requirements (92) \$ <u>---</u> 1993-1996 \$ <u>---</u> 650 Timing <u>-</u>																																																														
Program Milestones Report quarterly results to TTG 		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="4">1 9 9 2</th> <th colspan="4">1 9 9 3</th> <th colspan="4">1 9 9 4</th> <th colspan="4">1 9 9 5</th> <th colspan="4">1 9 9 6</th> </tr> <tr> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> </tr> <tr> <td colspan="4" rowspan="10"></td> <td colspan="4" rowspan="10"></td> <td colspan="4" rowspan="10">Ongoing</td> <td colspan="4" rowspan="10"></td> <td colspan="4" rowspan="10"></td> </tr> <tr></tr><tr></tr><tr></tr><tr></tr><tr></tr><tr></tr><tr></tr><tr></tr> </table>	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4									Ongoing											
1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6																																														
1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4																																											
								Ongoing																																																						

Rating: B

2022950098

1992 - 1996 Five-Year Plan Program Summary

Program:	<u>Lark Porous Combining Wrap</u>		
Category:	<u>Quality</u>	Included In 1991-1995 Plan:	<u>yes</u>
Start Date:	<u>Ongoing</u>	Completion Date:	<u>4th qtr 92</u>

Program Description

- Develop a hot-melt precoated porous combining wrap allowing reduction in ventilation variability
- Coordinate efforts with vendors to develop desired porous combining wrap
- With PM Engineering, develop a new hot-melt activation system
- Develop new tipping adhesive technology

Importance to PM-USA

Currently, the Lark ventilation variability is excessive causing tar delivery to vary out of spec range. With current combining wrap, ventilation capability does not allow for increase in ventilation for lower tar deliveries on Lark brands. With the new wrap, higher dilution levels can be obtained allowing lower tar deliveries in Lark brands

Program Benefits

- Reduction in ventilation variability
- Reduction in tar delivery variability
- Increase in perceived consumer satisfaction

Program Leadership:		Program
Functional Area <u>R&D</u>	Department <u>Filter Tech</u>	Leader: <u>T. Callaham</u>
<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
PM Engineering	0.2	1.0
Q.A.	0.1	
Operations Services	0.1	
Manufacturing	0.1	
Purchasing	0.1	

Capital Requirements (92)	\$	none	1993-1996	\$	none	650 Timing
---------------------------	----	------	-----------	----	------	------------

[illegible]

2022950099

11/22/91	1992 - 1996 Five-Year Plan		Rating: C
Program Summary			
Program:	<u>Product and Processing Monitoring Technology</u>		
Category:	<u>Quality</u>	Included In 1991-1995 Plan:	<u>No</u>
Start Date:	<u>1st qtr 92</u>	Completion Date:	<u>To be defined</u>
Program Description			
Develop and implement on-line sensor technology to quantify specific compounds on tobacco or ingredient formulations in PM-USA factories and processing plants.			
Importance to PM-USA			
Improve product consistency and process efficiency.			
Program Benefits			
Program Leadership:		Program	
Functional Area	<u>R&D</u>	Department	<u>Leader: T. Sanders</u>
Support Required From	<u>1992 Man-Years</u>	Leadership Dept. (92)	
		4.5	
Capital Requirements (92) \$ <u>00,000</u> 1993-1996 \$ <u>00,000</u> 650 Timing <u> </u>			
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4
	1 2 3 4	1 2 3 4	1 2 3 4
Develop methodology for quantifying tobacco moisture levels in the field	■		
Assess current needs/evaluate available technology	■		
Implement developed tech to determine moisture levels in tobacco at point of purchase and throughout processing	■		
Develop technology for other high priority applications as they are identified	■	■	■

2022950100

Rating: C

Start Date: 1st qtr 92 **Completion Date:** 1st qtr 94

Transfer BBS blend formulas into whole unit blending for MZM. This requires modifications to 20 licensee or affiliate's corporate brands.

Blend uniformity and potential cost reduction.

Program Benefits

Program Leadership:		Program
Functional Area <u>Leaf</u>	Department <u>Blending</u>	Leader: <u>Heidsieck</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
		0.1

Capital Requirements (92)	\$	---	1993-1996	\$	---	650 Timing	-
---------------------------	----	-----	-----------	----	-----	------------	---

[illegible]

2022950101

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Safety

Program Title	Functional Area	Department	Leader	Rating	Ref.
Environmental Health & Safety - Haz. Mate Employee Relations	EH&S		S. Pouliot	A	F-1
Environmental Health & Safety - Training Employee Relations	EH&S		S. Pouliot	A	F-2
Environmental Health & Safety - Ergonomic Employee Relations	EH&S		S. Pouliot	A	F-3
Environmental Health & Safety - Audits Employee Relations	EH&S		S. Pouliot	A	F-4

Section F

2022950102

12/3/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Environmental Health & Safety - Hazardous Materials

Category: Safety **Included in 1991-1995 Plan:** Yes

Start Date: January, 1992 **Completion Date:** Ongoing

Program Description

Hazardous materials management has been an ongoing activity for the last ten years, resulting in the prevention of catastrophic losses and occupational injuries and illnesses. This program continues to integrate all the elements of a comprehensive management program including emergency planning, hazard communication, exposure monitoring and indoor air quality.

Importance to PM-USA

Prevention of injuries/illnesses
Regulatory compliance
Prevention of catastrophic losses

Program Benefits

Improved safety performance, reduced workers' compensation costs
Documented and tracked regulatory compliance
Prevention of business interruption due to catastrophic losses
Preparedness for emergency situations

Program Leadership: Employee Relations **Department** EH&S **Program Leader:** S. Pouliot

Support Required From **1992 Man-Years** **Leadership Dept. (92)**

Facilities	1.0	3.0
Information Systems	0.5	

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Update facility pre-plans																				
Conduct annual HAZWOPER refresher training																				
Assess exposure monitoring history by facility																				
Implement initial exposure monitoring schedule																				
Implement MSDS Image/Fax System for all employees																				
Conduct industrial hygiene investigation of all reported concerns and occupational illnesses																				

2022950103

12/13/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Environmental Health & Safety - Training

Category: Safety **Included In 1991-1995 Plan:** Yes

Start Date: January, 1992 **Completion Date:** Ongoing

Program Description

EH&S training to prevent injuries has been an on-going activity for many years, resulting in improved safety performance. This program builds upon these activities and formalizes EH&S training for prioritizing and allocating resources as well as for scheduling, tracking and reporting program effectiveness.

Importance to PM-USA

Prevention of injuries/illnesses
Regulatory compliance

Program Benefits

Improved safety performance, reduced worker's compensation costs
Documented and tracked regulatory compliance
Improved production and quality--tasks performed correctly first time

Program Leadership: Employee Relations **Department** EH&S **Program Leader:** S. Pouliot

Support Required From **1992 Man-Years** **Leadership Dept. (92)**

Facilities	0.0	2.2
Information Systems	0.5	

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Continue existing training as req'd until pgm formalized																				
Assess training needs and status by facility																				
Identify total training requirements & resources for																				
for PM USA																				
Develop specific standardized training modules																				
Develop formal schedule by facility based on priority																				
Develop scheduling/tracking thru HRIS																				
Assess job procedure status by facility																				
Modify/integrate job procedures based on assessment																				
Implement formal program																				
Study feasibility of network image/fax system																				

12/3/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Environmental Health & Safety - Ergonomics (Human Factors)

Category: Safety **Included In 1991-1995 Plan:** Yes

Start Date: January, 1992 **Completion Date:** Ongoing

Program Description

Ergonomic reviews of the workplace have been conducted for the last ten years. Building upon these activities a formalized Ergonomics Program is being developed that will conform with guidelines proposed by OSHA. Program emphasizes: review and correction of current workplace and equipment design based on injury/illness analysis; development of equipment and layout ergonomic specifications for new/modified operations; employee involvement at all facilities.

Importance to PM-USA

Prevention of injuries/illnesses resulting from cumulative trauma and repetitive motion
 Regulatory compliance
 Redesign of workplace to compensate for aging workforce

Program Benefits

Improved safety performance, reduced workers' compensation costs
 Documented and tracked regulatory compliance
 Improved production and quality
 Cost savings due to properly designed equipment and layouts (less need for retroactive fixes)

Program Leadership:	Employee Relations	Department	EH & S	Program Leader:	S. Pouliot
Functional Area					

Support Required From	1992 Man-Years	Leadership Dept. (92)
Facilities	0.5	2.5
Engineering	2.0	
Purchasing	0.2	

Capital Requirements (92) \$ _____ **1993-1996** \$ _____ **650 Timing** _____

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Analyze injury/illness data for trends, adjusting pgm as required																				
Finalize/distribute compliance pgm document per OSHA guidelines																				
Establish Operational Ergonomics Teams for all facilities																				
Conduct training for all Engineering																				
Conduct special ergonomic evaluations of computer operations (Purchasing, IS)																				
Develop procedure for reporting and tracking program and results																				
Conduct general employee training																				
Develop machine design criteria																				
Implement machine design criteria with vendors																				

12/3/91	1992 - 1996 Five-Year Plan				Rating: A																														
Program Summary																																			
Program: <u>Environmental Health & Safety - Audits</u>																																			
Category: <u>Safety</u>		Included In 1991-1995 Plan: <u>Yes</u>																																	
Start Date: <u>January, 1992</u>		Completion Date: <u>Ongoing</u>																																	
Program Description																																			
EH&S audits have been an on-going activity for many years, resulting in improved safety performance and the prevention of catastrophic losses. This program builds upon these activities and formalizes EH&S audits for prioritizing and allocating resources, as well as for scheduling, tracking and reporting program effectiveness.																																			
Importance to PM-USA																																			
Prevention of injuries/illnesses Regulatory compliance Identification of potential catastrophic losses																																			
Program Benefits																																			
Improved safety performance, reduced workers' compensation costs Documented and tracked regulatory compliance Prevention of business interruption due to catastrophic losses																																			
<table style="width: 100%; border: none;"> <tr> <td style="width: 30%;">Program Leadership:</td> <td style="width: 20%;">Employee Relations</td> <td style="width: 20%;">Department</td> <td style="width: 20%;">EH & S</td> <td style="width: 10%;">Program Leader:</td> <td style="width: 10%;">S. Pouliot</td> </tr> <tr> <td>Functional Area</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="2">Support Required From</td> <td colspan="2">1992 Man-Years</td> <td colspan="2">Leadership Dept. (92)</td> </tr> <tr> <td colspan="2">Facilities</td> <td colspan="2">0.5</td> <td colspan="2">2.0</td> </tr> <tr> <td colspan="2">Information Systems</td> <td colspan="2">0.1</td> <td colspan="2"></td> </tr> </table>						Program Leadership:	Employee Relations	Department	EH & S	Program Leader:	S. Pouliot	Functional Area						Support Required From		1992 Man-Years		Leadership Dept. (92)		Facilities		0.5		2.0		Information Systems		0.1			
Program Leadership:	Employee Relations	Department	EH & S	Program Leader:	S. Pouliot																														
Functional Area																																			
Support Required From		1992 Man-Years		Leadership Dept. (92)																															
Facilities		0.5		2.0																															
Information Systems		0.1																																	
<table style="width: 100%; border: none;"> <tr> <td style="width: 30%;">Capital Requirements (92)</td> <td style="width: 20%;">\$</td> <td style="width: 20%;">1993-1996</td> <td style="width: 20%;">\$</td> <td style="width: 10%;">650</td> <td style="width: 10%;">Timing</td> </tr> <tr> <td colspan="6"></td> </tr> </table>						Capital Requirements (92)	\$	1993-1996	\$	650	Timing																								
Capital Requirements (92)	\$	1993-1996	\$	650	Timing																														
Program Milestones																																			
	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6																		
	1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4				1 2 3 4																		
Continue existing audits as req'd until pgm formalized																																			
Purchase/install "Audit Master" software/hardware																																			
Conduct initial audit of all facilities using "Audit Master"																																			
Incorporate facility-specific elements to "Audit Master"																																			
Develop procedure for reporting and tracking results																																			
Develop formal schedule by facility																																			
Implement formal program																																			

2022950106

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Environment

Program Title	Functional Area	Department	Leader	Rating	Ref.
Site Environ. Audits/Process Verification	Engineering	Env Compl/Eng	D. Merrill	A	G-1
Water Pollution	Engineering	Env Compl/Eng	D. Merrill	A	G-2
Air Pollution	Engineering	Env Compl/Eng	D. Merrill	A	G-3
Solid and Hazardous Waste	Engineering	Env Compl/Eng	D. Merrill	A	G-4
Inclineration and Dryer Replacement - CHP	Mfg. Services	Col Heights Pckg	B. Roberts	B	G-5
Replace underground solvent tank - CHP	Mfg. Services	Col Heights Pckg	B. Roberts	B	G-6
Water Based Gravure Inks	Mfg. Services	PTS	C. Campbell	B	G-7
Packaging Materials Environmental Compliance	Mfg. Services	Purchasing	Latshaw	B	G-8

Rating: A

Program:	<u>Site Environmental Audits and Process Verification</u>		
Category:	<u>Environmental Protection</u>	Included In 1991-1995 Plan:	<u>No</u>
Start Date:	1st qtr 92	Completion Date:	4th qtr 94

Verify, through environmental audits, compliance of all facilities with all applicable laws and regulations. Identify, through stack testing and process sampling, all regulated and permitted releases, quantify these values and establish a database for each facility.

Achieve compliance for each facility to all known federal, state and local regulations. Establish an information basis for a timely and orderly process of permitting and for focused programs to reduce pollutants at the source.

Provides basis for permitting and programs to reduce pollutants at the source.

Capital Requirements (92)	\$ -	1993-1996 \$ -	650 Timing
---------------------------	------	----------------	------------

2022950108

11/22/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Water Pollution

Category: Environmental Protection **Included In 1991-1995 Plan:** Yes

Start Date: 1st qtr 92 **Completion Date:** 4th qtr 94

Program Description

Apply new technology to effectively reduce the amount of regulated water pollutants required by existing and anticipated regulations.

Importance to PM-USA

Potential environmental exposure exists regarding phosphorous (Park 500), nitrate/nitrogen (Park 500/BL), and nicotine (Bermuda 100) discharges.

Program Benefits

Minimize the Company's environmental risk associated with noncompliance.
Reduce the impact of regulatory compliance.

Program Leadership:

Functional Area Engineering **Department** Env Comp/Eng **Program Leader:** D. Merrill

Support Required From**1992 Man-Years****Leadership Dept. (92)**

Manufacturing
R&D
Manufacturing Services
PM-Europe

Capital Requirements (92) \$ 1,000,000 **1993-1996** \$ 6 - 9,000,000 **650 Timing**

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Test biological treatment pilot plant at Park 500																				
Complete full scale chemical treatment plant at P500																				
Complete design of stem wash water treatment plant at Park 500																				
Construct plant. Concentrate stemwashing at P500																				
Complete water column effluent treatment at B100																				
Review stormwater permits for Park 500, MC, Cabarrus																				
Renew waste water discharge permit for Park 500																				

11/15/91	1992 - 1996 Five-Year Plan		Rating: A
Program Summary			
Program:	<u>Air Pollution</u>		
Category:	<u>Environmental Protection</u>	Included In 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>1st qtr 92</u>	Completion Date:	<u>4th qtr 96</u>
Program Description			
<p>Apply technology and changes to the process to effectively reduce the amount of regulated air pollutants required by existing and anticipated regulations. Project Grain targets to reduce the alcohol content in Burley top by 100% and in aftercut by more than 30%. If successful, Project Grain will eliminate the need for VOC controls at the cigarette factories and 20th Street.</p>			
Importance to PM-USA			
<p>Particularly, VOC's (volatile organic compounds) are a major air pollution concern. Control of VOC's is a major regulatory priority. Tobacco itself is a source of VOCs, but flavors, humectants and especially alcohol are the major sources. Our manufacturing processes emit very large volumes of air with low concentrations of VOC's. This creates enough VOC (by weight) to be an issue, but the low concentration makes treatment costly.</p>			
Program Benefits			
<p>Minimize the Company's environmental risk associated with noncompliance. Reduce the impact of regulatory compliance.</p>			
Program Leadership:		Program	
Functional Area	<u>Engineering</u>	Department	<u>Env Comp/Eng</u>
Support Required From		Leadership Dept. (92)	
<u>Manufacturing</u>			
<u>R&D</u>			
Capital Requirements (92) \$ <u>-</u> 1993-1996 \$ <u>28-72,000,000</u> 650 Timing <u>-</u>			
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4
	1 2 3 4	1 2 3 4	1 2 3 4
Extend and complete stack testing for all facilities			
Complete incinerator pilot testing (VOC/Ethanol)-MC/BL			
Project Grain (100% alcohol reduction burley top, more than 30% alcohol reduction in aftercut flavors)			
VOC controls-CAB, LVL, MC (pending Project Grain)			
VOC controls-S/S, 20th St. (pending Project Grain)			
Install control tech at BL/LPF (ammonia, nicotine, VOC)			
Evaluate effectiveness of Kabat at stemmeries			
If Kabat unsuccessful, install stacks at Leaf Whses			
Modify burners to reduce NOX emissions			
Modify burley dryer exhausts to reduce nicotine emission			
Obtain air permits - CAB, MC, NET			

2022950110

11/22/91

1992 - 1996 Five-Year Plan **Program Summary**

Rating: A

Program: Solid and Hazardous WasteCategory: Environmental ProtectionIncluded In 1991-1995 Plan: YesStart Date: 1st qtr 92Completion Date: 4th qtr 96**Program Description**

Continue and extend recycling and source reduction programs to significantly reduce solid waste. Implement program to control the use and disposal of hazardous waste.

Importance to PM-USA

Landfills are filling up and waste disposal costs are increasing dramatically. Most states are legislating recycling to meet the national goal for reducing landfill disposal by 25% in 1992. A national goal of 50% reduction by the year 2000 is expected from the Resource Conservation and Recovery Act (RCRA) reauthorization, scheduled in Congress in 1992, to control the use and disposal of hazardous waste to manage potential liabilities and avoid the necessity of regulation and permit requirements.

Program Benefits

Achieve, in 1995, PM's recycle potential of 65% for mixed waste and 50% for process waste. In the past, before the Richmond recycling programs started, 16% of mixed waste and 3% of process waste was recycled.

Program Leadership:Functional Area EngineeringDepartment Env Comp/Eng**Program**Leader: D. Merrill**Support Required From**1992 Man-YearsLeadership Dept. (92)

Manufacturing
Purchasing
R&D

Capital Requirements (92) \$ - 1993-1996 \$ 3 - 4,000,000 650 Timing _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Implement solid waste recycling programs at																				
Cabarrus and Louisville																				
Install drying technology to reduce sludge																				
at Park 500																				
Continue regular audits of hazardous waste																				
disposal sites																				
Audit use and disposal plans of hazardous																				
materials at all facilities and laboratories																				
Coordinate with Pm Europe programs on																				
environmentally friendly packaging																				

Rating: B

Source: <https://www.industrydocuments.ucsf.edu/docs/pnkm0000>

12/9/91

Rating: B

1992 - 1996 Five-Year Plan **Program Summary**

Program: CHP - replacement of underground solvent storage tanks

Category: Environmental Protection **Included In 1991-1995 Plan:** Yes

Start Date: 3rd quarter 1991 **Completion Date:** 1st quarter 1993

Program Description

Current underground storage tank regulations (State and Federal) require extensive and elaborate monitoring procedures. To comply with these regulations, CHP will replace the underground tanks with an aboveground tank farm.

Importance to PM-USA

Comply with existing and future UST regulations.

Program Benefits

Replacement of the underground tanks with above ground tanks is believed to be the most economical and environmentally safe way to comply with existing and future UST regulations.

Program Leadership:

Functional Area Manufacturing Svcs **Department** CHP **Program Leader:** B. Roberts

Support Required From

Environmental Eng.

1992 Man-Years**Leadership Dept. (92)**

0.1

Capital Requirements (92) \$ 485,000 **1993-1996 \$** 000,000 **650 Timing** '91

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Develop and submit 650 - 3rd qtr 91																				
650 approval																				
Bid and award contract																				
Install and commission																				
Remove underground tanks																				

Rating: B

Completion Date: 4th qtr 92

Convert PM packaging and tipping inks to water-based systems.

- Reduce/eliminate product contamination risks from freshly printed materials.
- Facilitate fast-flow delivery.
- Facilitate suppliers' compliance with tightening emission standards.

- Reduce off-press solvents to acceptable level..
- Environmentally pro-active action to reduce solvent volume used by suppliers..

NY Packaging

Program Milestones

[illegible]

12/12/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Packaging Materials Environmental Compliance

Category: Environmental Protection **Included in 1991-1995 Plan:** Yes

Start Date: 2nd Qtr. 1990 **Completion Date:** Continuous

Program Description

Develop/locate new/modified packaging materials for offensive or defensive implementation in response to evolving environmental-related consumer expectations and legislative requirements. Current efforts include 1) B&H DUL FT blank foil elimination, 2) clean re-cycled paper/board, 3) source reduction, 4) foil free innerliner and 5) components screening.

Importance to PM-USA

- Environmental regulatory compliance.
- Customer perceptions/exceptions.

This program is closely related to, and will utilize the expertise developed in PM-Europe that was part of their emphasis on the environment.

Program Benefits

Environmental concerns have accelerated in recent years. Development of this program is critical to addressing this issue.

Program Leadership:

Functional Area <u>Mfg Services</u>	Department <u>Purchasing</u>	Program Leader: <u>Latshaw</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
R&D:	1.0	1.0
Tech. Services		
QA		
Engineering		

Capital Requirements (92) \$ 0,000 **1993-1996 \$** 00,000 **650 Timing** n/a

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Develop B&H foil alternative																				
Investigate water based inks																				
Implement one water based color																				

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Organization Health

Program Title	Functional Area	Department	Leader	Rating	Ref.
Supervisory Training	Employee Relations Training		A. Dixon	A	H-1
Operator/Mechanic Skills Gap Training	Employee Relations Training		A. Dixon	A	H-2
Crafts Skills Training	Employee Relations Training		A. Dixon	A	H-3
Training Instructors	Employee Relations Training		A. Dixon	A	H-4
Systems Approach to Training	Employee Relations Training		A. Dixon	A	H-5
Operator/Mechanic Training - Troubleshoot	Employee Relations Training		A. Dixon	A	H-6
Louisville Skills Training Program	LVL ER	Training	W. Ham	A	H-7
Minority Business Development Acceleratio	Mfg. Services	Minority Bus.	Kosakowski	A	H-8

Section: H

2022950116

12/3/91

1992 - 1996 Five-Year Plan **Program Summary**

Rating: A

Program: Supervisory Training

Category: Organizational Health **Included in 1991-1995 Plan:** No

Start Date: 3rd Qtr 91 **Completion Date:** Ongoing

Program Description

Program will determine current skill needs of supervisors, as well as skills needed in the future to realize the Manufacturing work force vision and goal. Program provides for the modification of training in all locations to ensure that core skills as identified by job analysis are included. Program also provides for the development of a supervisor career progression ladder.

Importance to PM-USA

Increased technological complexity in the workplace and the need for additional analytical skills have created new challenges for manufacturing. Additionally, increased regulations have created a need for knowledge in new areas such as OSHA, Affirmative Action, substance abuse, etc. Supervisors also have indicated a need for non-technical, human relations skills.

Program Benefits

- o Enhanced technical skills
- o Regulatory compliance
- o Increased ability to handle human relations issues
- o Improved selection and retention

Program Leadership: Employee Relations **Department** Training **Program Leader:** A. Dixon

Functional Area Relations **Support Required From** **1992 Man-Years** **Leadership Dept. (92)**

MMTIP II	TBD	TBD
Plant Mgt	TBD	
Training Mgt	TBD	
ERO	TBD	
QMD	TBD	

Capital Requirements (92) \$ _____ **1993-1996** \$ _____ **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Conduct job analysis at M/C and Cabarrus																				
Assess applicability to other locations																				
Pursue proposed skills assessment																				
Develop and implement career progression ladder (M/C)																				
Modify/implement ladder at other locations																				
Assess existing training programs																				
Develop/modify training programs																				

2022950117

12/3/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Operator/Mechanic Training

Category: Organizational Health **Included In 1991-1995 Plan:** No

Start Date: December, 1991 **Completion Date:** Ongoing

Program Description

Program will determine current skill needs of operator/mechanics and use the knowledge gained to modify selection and training programs to address those skill needs. Program will ensure that major machinery programs include core areas such as task, quality, and organizational skills, etc. Program also calls for the development and implementation of instruction in the concepts of communications and teamwork.

Importance to PM-USA

Program is designed to increase the technical and non-technical skills of operators/mechanics in order to improve performance in the areas of safety, quality, productivity and cost.

Program Benefits

- o Reduced downtime
- o Improved productivity
- o Better quality

Program Leadership: Employee Relations **Department** Training **Program Leader:** A. Dixon

Support Required From **1992 Man-Years** **Leadership Dept. (92)**

Plant Managers	TBD	TBD
Training Managers	TBD	TBD
OMD	TBD	TBD
Labor Relations	TBD	TBD
Cabarrus Expansion Team	TBD	TBD

Capital Requirements (92) \$ _____ **1993-1996** \$ _____ **650 Timing** _____

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Conduct job analysis in Richmond and Cabarrus																				
Assess Richmond results for applicability to Louisville																				
Assess skill levels of personnel in Richmond																				
Assess existing training programs																				
Develop/modify training programs																				
Develop a selection system, internal and external, that optimizes employee job/skills match																				
Research existing communication skill courses																				
Begin communication/teamwork training																				

12/3/91	1992 - 1996 Five-Year Plan				Rating: A															
Program Summary																				
Program: <u>Craft Skills Training</u>																				
Category: <u>Organizational Health</u>		Included In 1991-1995 Plan:		<u>No</u>																
Start Date: <u>1st Qtr 92</u>		Completion Date:		<u>Ongoing</u>																
Program Description																				
Program calls for determining and addressing current skill needs of crafts as well as skills needed in the future to realize the manufacturing work force vision and goal; utilizing NOCTI (or other tool) to determine skill levels of existing craft employees and for new-hire selection; and pursuing competency-based evaluations for major machinery courses.																				
Importance to PM-USA																				
Provides a method of determining employee skill levels in order to train present employees or select (upon hire) those applicants who meet our standards.																				
Program Benefits																				
<ul style="list-style-type: none"> o Better trained craft employees o Less downtime o Improved product quality. 																				
Program Leadership:		Employee Relations		Program Leader: <u>A. Dixon</u>																
Functional Area		Department		Training																
Support Required From		1992 Man-Years		Leadership Dept. (92)																
Plant Mgrs		TBD		TBD																
Training Mgrs		TBD																		
Labor Relations		TBD																		
OMD		TBD																		
Capital Requirements (92) \$ _____ 1993-1996 \$ _____ 650 Timing _____																				
Program Milestones																				
	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Conduct job analysis in Richmond and Cabarrus																				
Assess Richmond results for applicability to Louisville																				
Assess Louisville and Cabarrus skill levels																				
Assess existing training programs																				
Develop/modify training programs																				
Selectively schedule personnel based on individual needs																				
Pursue competency-based evaluations																				

2022950119

12/3/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Training Instructors

Category: Organizational Health **Included in 1991-1995 Plan:** No

Start Date: 1st Qtr 92 **Completion Date:** Ongoing

Program Description

Program will promote the development of professional and subject-matter expertise through the use of instructor cross-functional rotation, career progression, and on-the-job follow-up and customer interface. Program provides for evaluation of training center organization and job structures and establishment of system to provide for the proper allocation of limited instructor resources.

Importance to PM-USA

Assures needed quantity and quality of instructor resources.

Program Benefits

- o Increased quality of training
- o Increased instructor professionalism, esteem, and credibility
- o Improved training resource management

Program Leadership:

Functional Area <u>Employee Relations</u>	Department <u>Training</u>	Program Leader: <u>A. Dixon</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
Training Managers	TBD	TBD
Plant Managers	TBD	
OMD	TBD	
Cabarrus Expansion	TBD	

Capital Requirements (92) \$ _____ **1993-1996 \$** _____ **650 Timing** _____

Program Milestones

	1 9 9 2				1 9 9 3				1 9 9 4				1 9 9 5				1 9 9 6			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Evaluate/implement career progression ladder																				
Define approach for incorporating more on-the-job follow-up in instructors' jobs																				
Establish cross-functional rotation system																				
Evaluate training center organization and job structures																				
Establish system to provide for proper allocation of training resources during Cabarrus expansion																				
Develop approach for meeting demands for training resources when demand exceeds supply																				

Rating: A

Program: Systems Approach to Training

Category: Organizational Health

Included in 1991-1995 Plan: No

Start Date: 1st Qtr 92

Completion Date: Ongoing

Program Description

The Systems Approach to Training (SAT) is a widely recognized, systematic process for producing consistently superior training. The approach encompasses all aspects of the training development process: analysis, design, development, implementation, evaluation, and sustainment. This program will be implemented in training centers at Richmond, Louisville, and Cabarrus.

Importance to PM-USA

Experience of other industry and military indicates that the proper use of SAT can ensure a fair return on training investments. The need for cost-effective training continues to increase. SAT offers the means to accomplish this training.

Program Benefits

- ☐ Improved safety
- ☐ Improved quality
- ☐ Enhanced productivity
- ☐ Reduced cost

Program Leadership:

Functional Area

Department

Program

Leader:

Support Required From

1992 Man-Years

Leadership Dept. (92)

Training Managers

TBD

TBD

Manufacturing Training Development

TBD

TBD

Capital Requirements (92)	\$	1993-1996	\$	650	Timing
---------------------------	----	-----------	----	-----	--------

Program Milestones

[illegible]

2022950121

Rating: A

Completion Date: Ongoing

Prototype program being developed for supervisors/operators/mechanics/instrument electricians. Initial focus is on the G.D X-2/G.D X-2 NV packer because it is common to all manufacturing plants. Goal eventually is to expand program to cover all major cigarette manufacturing machinery. Program being modelled after a proven U.S. Air Force approach. Approach provides for both the development of the necessary knowledge base and related critical thinking skills.

Troubleshooting is a widely recognized training need. This need is reflected in workplace performance as well as training survey data. Meeting this need is critical if safety, quality, productivity, and cost objectives are to be achieved.

- o Reduced downtime
- o Improved production
- o Lower reject percentages
- o Lower maintenance costs

TBD

HI-6

2022950122

Rating: A

Program:	<u>Louisville Skills Enhancement Training Program</u>		
Category:	<u>Organizational Health</u>	Included in 1991-1995 Plan:	<u>No</u>
Start Date:	3rd Qtr 91	Completion Date:	Ongoing

Program Description

Prototype program designed to supplement skills and knowledge of existing hourly and supervisory personnel and to allow for the assessment of associated costs and benefits. Long-term goal of the program is to improve the cost-effectiveness of training across all locations.

Importance to PM-USA

Program provides for improved understanding of the costs and benefits of select training programs and methods. As a result, it carries implications for training across all manufacturing training locations. Follow-on efforts are expected which seek to further enhance payoffs and reduce costs.

Program Benefits

- ☐ Improved employee job satisfaction
- ☐ Improved production
- ☐ Improved quality
- ☐ Reduced downtime
- ☐ Reduced cost

Program Leadership:	Lvl Plant and	Program
Functional Area	Training Mgt	Leader: W.S. Ham
	Department	

<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
------------------------------	-----------------------	------------------------------

Manuf. Training Development.	TBD	TBD
------------------------------	-----	-----

Plant Managers	TBD	TBD
----------------	-----	-----

Training Managers	TBD	TBD
-------------------	-----	-----

Capital Requirements (92)	\$	1993-1996 \$	650 Timing
---------------------------	----	--------------	------------

[illegible]

2022950123

Rating: A

2022950124

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Product Development

Program Title	Functional Area	Department	Leader	Rating	Ref.
Full Margin Brand Extensions Domestic	R&D	Cig. Developmt	C. Altizer	A	I-1
Export	R&D	Exp Prod Dev	J. Smith	A	I-2
US Marlboro Development	Leaf	Blending	R. Keatts	A	I-3
Packaging Innovation	Engineering	Mach.Des Eng	E. Woolridge	A	I-4
Project Tomorrow	R&D	Proj Tommorrow	B. Dwyer	A	I-5
Lotus and Ambrosia	R&D	Paper Dev	T. Sanders	A	I-6
Beta	R&D	Prod Dev	C. Lilly	A	I-7
DeNic/HalfNic	R&D	Flavor Tech	G. Yatrakis	A	I-8
Japan Marlboro Development 85/100mm	Leaf	Blending	C. Brumberg	B	I-9
Product Development - Asia	Leaf	Blending	B. Scott	B	I-10
Product Development - Latin America	Leaf	Blending	B. Scott	B	I-11
Web Filter Program	R&D	Product Dev	D. Heretick	B	I-12
Ingredients Reduction	R&D	Flavor Tech	F. Daylor	B	I-13
Reduction - Mainstream CO	R&D	Product Dev	J. Whidby	B	I-14
Sidestream Gas Phase Reduction	R&D	Product Dev	J. Whidby	B	I-15
Aerosol Research	R&D	Product Dev	J. Whidby	B	I-16
Natural Flavors	R&D	Product Dev	C. Ellis	C	I-17

11/22/91

Rating: A

1992 - 1996 Five-Year Plan **Program Summary**

Program: Full Margin Brand Line Extension Domestic Market

Category: Product Development **Included In 1991-1995 Plan:** Yes

Start Date: Ongoing **Completion Date:** 2nd qtr 92

Program Description

Merit Ultima: Develop best of lowest 1 mg King Size and 2 mg 100's

Marlboro Medium 100's: Develop 100 mm line extension of Marlboro Medium in box and soft pack

B&H King Size: Develop king size full flavor reg and menthol and lights reg and menthol for B&H family

VA Slims KS: Develop KS line extension in full flavor and lts reg and menthol for VA Slims family

Parliament Lts Men: Develop Parl Lts Men for Region I launch in KS Box, 10's Box, 100's SP

9 mg Superslims: Develop with low sidestream paper offering 70% visibility reduction in reg and men

Importance to PM-USA

Increase our full margin business through line extensions of existing brands.

PM USA's strategy for introducing new line extensions of existing brands is based on either: 1) the development of products in areas in which we are under-represented; 2) filling a new niche; or 3) gaining market share by cutting into market share of a competitor's brand. All of the products planned for 1992 fit into one of these three categories.

Program Benefits

Unknown - estimated volume increase equivalent to about 1 market share of full margin new business.

Functional Area R&D **Department** Cig Dev. **Program Leader:** C. Altizer

<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
Operations Services	2.0	15.0
Engineering	0.5	
Leaf	0.2	
Purchasing	0.1	

Capital Requirements (92) \$ none **1993-1996** \$ none **650 Timing**

Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Merit Ultima Launch																				
Marlboro Medium 100 Launch																				
B&H KS Regional Launch																				
B&H KS National Launch																				
Virginia Slims KS Launch																				
Parliament Lights Menthol Launch																				
9 mg Superslims consumer test																				

11/22/91	1992 - 1996 Five-Year Plan		Rating: A
Program Summary			
Program:	<u>New Products for the Export Market</u>		
Category:	<u>Product Development</u>	Included In 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>Continuous</u>	Completion Date:	<u>4th qtr 92</u>
Program Description			
Develop new brands and line extensions which satisfy regional launch plans as well as operations' capabilities and efforts of consolidation.			
Coordinate entire brand introduction process from initial concept to launch.			
Ensure all launch dates are met in a timely fashion with a minimum of disruption to operations.			
Importance to PM-USA			
Increase sales volume and market share in existing markets and those underrepresented by PM.			
Increase unit sales of Philip Morris worldwide.			
Program Benefits			
Unknown, but estimated. Total export volume increases of greater than 50 billion units by 1996.			
Intangible: Maximize utilization of assets.			
Program Leadership:		Program	
Functional Area	<u>R&D</u>	Department	<u>Exp Prod Dev</u>
		Leader:	<u>J. Smith</u>
Support Required From	<u>1992 Man-Years</u>	Leadership Dept. (92)	
Technical Services		11.5	
Manufacturing			
Capital Requirements (92) \$ _____ 1993-1996 \$ _____ 650 Timing _____			
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4
	1 2 3 4	1 2 3 4	1 2 3 4
Export products launches:			
Japan - 4 launches	■		
Hong Kong - 3 launches	■		
Korea - 3 launches	■		
Taiwan - 1 launch	■		
Singapore - 3 launches	■		
PRC - 1 launch	■		
GCC - 2 launches	■		
Thailand, SGP, JPN, & HK - 1 launch	■		
Details are available.			

Rating: A

11/22/91

Rating: A

1992 - 1996 Five-Year Plan

Program Summary

Program: Packaging Innovation

Category: Product Development Included In 1991-1995 Plan: Yes

Start Date: Ongoing Completion Date: 1st qtr 93

Program Description

Supply packing equipment capability to support new product introductions and promotions.

Importance to PM-USA

Support timely introduction of new products.

Program Benefits**Program Leadership:**

Functional Area Engineering Department Mach Des Eng Program Leader: E. Woolridge

Support Required From

1992 Man-Years

Leadership Dept. (92)

Manufacturing

3.3

Manufacturing Services

Capital Requirements (92) \$ 2,500,000 1993-1996 \$ 650 Timing _____

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Mettalized outerwrap																				
1 x 5 horizontal carton design																				
1 x 5 FTB carton design (Lark)																				
Multi fold pack coupon application																				
Off-line carton insert equipment at PreCon																				
Incorporate coupon integral to flip top box blank																				
(Project currently on hold pending availability																				
of appropriate packer.. Targeted completion year																				
is 1993.)																				

11/22/91	1992 - 1996 Five-Year Plan		Rating: A
Program Summary			
Program:	<u>Project Tomorrow</u>		
Category:	<u>Product Development</u>	Included in 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>1 qtr 91</u>	Completion Date:	<u>4 qtr 93</u>
Program Description			
Evaluate the feasibility of developing an ignition-propensity test for cigarettes. Evaluate the technical and commercial feasibility of making cigarettes with reduced ignition propensities with respect to such as test.			
Importance to PM-USA			
The Fire Safety Cigarette Act, signed into law on August 10, 1990, empowers the Consumer Product Safety Commission (CPSC) to complete research on cigarette fire safety. The CPSC must deliver its final report to Congress by August 1993. This includes a standard method for determining ignition propensity, ignition performance data for cigarettes and computer modeling of ignition physics. We need to evaluate our ability to manufacturing products with reduced ignition propensities regarding the proposed standard method.			
Program Benefits			
Meet potential government regulations regarding cigarette fire safety.			
Program Leadership:			
Functional Area	<u>R&D</u>	Department	<u>Proj Tomorrow</u>
		Program Leader:	<u>B. Dwyer</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)	
Engineering	3.0	21.5	
Operations Services	0.2		
Capital Requirements (92) \$ <u>unknown</u> 1993-1996 \$ <u>unknown</u> 650 Timing _____			
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4
	1 2 3 4	1 2 3 4	1 2 3 4
Develop test for ignition propensities			
Develop computer model for ign. physics			
Determine and initiate commercialization of most promising banded paper technology			
Design, produce and evaluate low-MRB versions of all PM cigarettes			
More specific milestones are available.			

2022950130

Rating: A

2022950131

Rating: A

2022950132

12/12/91	1992 - 1996 Five-Year Plan				Rating: A	
Program Summary						
Program: <u>De-nic/Half-nic</u>						
Category: <u>Product Development</u>		Included in 1991-1995 Plan: <u>Yes</u>				
Start Date: <u>3rd qtr 91</u>		Completion Date: <u>4th qtr 92</u>				
Program Description Develop a 100 mm, 9 mg cigarette with 0.3 mg (half-nic) nicotine delivery with subjectives equal to a 0.6 mg nicotine delivery product. Continue research to develop methods to evaluate potential new cigarette additives, which will mimic the subjective effects of nicotine.						
Importance to PM-USA Utilize state-of-the-art technology to provide products that offer PM-USA a competitive advantage and consumer benefits.						
Program Benefits Measurable: Develop a new market segment. Intangible: Perceived consumer benefits.						
Program Leadership:		Applied Res.		Program R.		
Functional Area <u>R&D</u>		Department <u>Flavor Tech.</u>		Leader: <u>G. Yatrakis</u>		
Support Required From		1992 Man-Years		Leadership Dept. (92)		
Cigarette Testing				7.5 (Research)		
QA				3.0 (Half-nic)		
Processing Plants		half-nic				
Technical Services						
Manufacturing						
Capital Requirements (92) \$ <u>none</u> 1993-1996 \$ <u>none</u> 650 Timing _____						
Program Milestones		1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
		1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Half-Nic:						
Extraction/Processing		3Q91				
Filler Additives		4Q91				
Subjectives		3Q91				
Filter/Paper Development		4Q91				
Casing Flavor Development		4Q91				
Models for Internal Panels		4Q91				
Preparation for POL's						
Research - Lab screening methods to evaluate potential cigarette additives						

2022950133

Rating: B

Completion Date: 1st qtr 93

Develop cigarette blend to qualify as Marlboro subjectively and have a density and burn rate allowing 14 mgs delivery with acceptable puff count.

Increase competitiveness of Marlboro in Japan made under a licensee agreement with JTI.

Program Benefits

Leader: Brumberg

Leadership Dept. (92)

0.5:

Capital Requirements (92)	\$	---	1993-1996	\$	---	650 Timing
---------------------------	----	-----	-----------	----	-----	------------

1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4

Develop 100mm product

2022950134

11/15/91

Rating: B

1992 - 1996 Five-Year Plan **Program Summary**

Program: Product Development - Asia**Category:** Product Development**Included In 1991-1995 Plan:** No**Start Date:** 1st qtr 92**Completion Date:** 4th qtr 93**Program Description**

To develop new products and to improve existing products for the Asian countries listed.

Importance to PM-USA**Program Benefits**

Potential to increase market share in area countries.

Program Leadership:**Functional Area** Leaf**Department** Blending**Program****Leader:** Brad Scott**Support Required From**

R&D (Product Development)

1992 Man-Years**Leadership Dept. (92)**

0.3

Capital Requirements (92) \$ --- **1993-1996** \$ --- **650 Timing** ---**Program Milestones****Philippines:**

1. Marlboro improvement (2 steps)

Step 1

Step 2

Malaysia1. Corporate product to compete in price level
below Marlboro**Indonesia:**

1. Develop full flavor product

1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4

11/15/91	1992 - 1996 Five-Year Plan		Rating: B		
Program Summary					
Program:	<u>Product Development - Latin America</u>				
Category:	<u>Product Development</u>	Included In 1991-1995 Plan:	<u>No</u>		
Start Date:	<u>1st qtr 92</u>	Completion Date:	<u>4th qtr 93</u>		
Program Description					
To develop new products and to improve existing products for the Latin America countries listed.					
Importance to PM-USA					
Program Benefits					
Potential to increase market share in area countries.					
Program Leadership:		Program			
Functional Area <u>Leaf</u>	Department <u>Blending</u>	Leader: <u>Brad Scott</u>			
Support Required From	1992 Man-Years	Leadership Dept. (92)			
R&D (Product Development)		0.9			
Capital Requirements (92) \$ <u>---</u> 1993-1996 \$ <u>---</u> 650 Timing <u>--</u>					
Program Milestones					
	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Brazil:					
1. Marlboro improvement program					
2. L&M improvement program					
3. Develop a 6-8 mg cigarette to compete with BAT's Free without ET or sheet					
4. Develop standardized packing grades					
Guatemala:					
1. Menthol product targeted against Kool					
2. Lights product for high price segment					
3. Product for premium price segment					
4. Reduced delivery product for premium price segment					

11/15/91	1992 - 1996 Five-Year Plan				Rating: B										
Program Summary															
Program: <u>Product Development - Latin America (continued)</u>															
Category: _____			Included In 1991-1995 Plan: _____												
Start Date: _____			Completion Date: _____												
Program Description															
Importance to PM-USA															
Program Benefits															
Program Leadership:		Functional Area _____		Department _____											
Support Required From		1992 Man-Years		Program Leader: _____											
				Leadership Dept. (92)											
				0.0											
Capital Requirements (92) \$ --- 1993-1996 \$ --- 650 Timing ---															
Program Milestones															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 25%;">1 9 9 2</th> <th style="width: 25%;">1 9 9 3</th> <th style="width: 25%;">1 9 9 4</th> <th style="width: 25%;">1 9 9 5</th> <th style="width: 25%;">1 9 9 6</th> </tr> <tr> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> <th>1 2 3 4</th> </tr> </table>						1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6											
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4											
Mexico:															
1. Develop product for the medium price segment															
2. Merit type															
3. Determine off-shore tobacco requirements and usage for corporate brands															
Panama:															
1. Menthol product targeted against Kool															
2. Develop flue-cured purchase program															

11/22/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Web Filter Program
Category: Product Development **Included In 1991-1995 Plan:** Yes
Start Date: Ongoing **Completion Date:** 3rd qtr 92

Program Description

Develop cigarette filtration systems which offer the consumer perceived benefits when incorporated into new cigarette products. Develop a non-woven wet-laid sheet structure of cellulose acetate and cellulosic fibers. Develop additives and additive application systems to modify the filtration and/or subjective performance of filter media. Develop cellulose or cellulose acetate modification processes to provide filtration and/or subjective performance advantages for new products. Develop mfg operations to produce filters from new filter media.

Importance to PM-USA

New filter products which will improve the taste of ultra-low tar cigarettes.
Potential competitive advantage.

Program Benefits**Program Leadership:**

Functional Area R&D **Department** Filter Dev **Program Leader:** T. Callahan
Support Required From 1992 Man-Years **Leadership Dept. (92)**
4.5

Capital Requirements (92) \$ unknown **1993-1996 \$** unknown **650 Timing** _____

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Large-scale mill run of PM web paper-completed																				
Joint developmt of new filter mtl's w/Celanese-in progress																				
Evaluate PM web paper-3Q91																				
Charact. smoke TPM from novel filtr media filters-4Q91																				
Evaluate PM web papers w/other cellulose types as																				
core materials of concentric filters																				
Evaluate additives coated on TELA/PM paper																				
Large-scale paper coating mill run																				
Evaluate filter materials from Courtaulds-4Q91																				
Large-scale acetylated paper mill run																				

Rating: B

1992 - 1996 Five-Year Plan Program Summary

1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4

2022950139

11/22/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Reduction of Mainstream CO

Category: Product Development **Included In 1991-1995 Plan:** Yes

Start Date: 4th qtr 91 **Completion Date:** 4th qtr 92

Program Description

Develop catalysts for incorporation into cigarette filters which reduce the amount of CO delivered to smokers. Develop catalysts for incorporation into room air-handling systems for reducing the level of CO in the local environment.

Importance to PM-USA

Reduce the CO-to-tar ratio of new products and provide smoking environments more acceptable to smokers.

Program Benefits**Program Leadership:**

Functional Area R&D **Department** _____ **Program Leader:** J. Whidby

Support Required From Seton Hall University **1992 Man-Years** 2.7 **Leadership Dept. (92)** 0.5

Capital Requirements (92) \$ Unknown **1993-1996** \$ Unknown **650 Timing** _____

Program Milestones

	1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Catalyst development for cigarette filters:																				
Design/Optimize catalysts																				
Develop supports for powered catalysts																				
Characterize mechanisms of CO conversion																				
Evaluate candidates in cigarette filters																				
Catalyst development for environmental CO:																				
Specify required catalyst properties-4Q91																				
Testing of candidate materials																				

Rating: B

Completion Date: Not yet defined

Develop a cigarette paper containing an effective inorganic filler (catalyst) which will selectively alter the gas phase components of sidestream smoke.
Program has not yet been initiated.

Increase social acceptability of our products.

Program Benefits

1.0

Program Milestones

Initiate experimental work

1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4

2022950141

Rating: B

Program:	<u>Aerosol Research</u>		
Category:	<u>Product Development</u>	Included In 1991-1995 Plan:	<u>Yes</u>
Start Date:	<u>Ongoing</u>	Completion Date:	<u>4th qtr 92/ongoing</u>

Program Description

Establish new product concepts for smoking articles that produce aerosol without heat. The preferred means for aerosol generation has been demonstrated. A laboratory prototype should be completed by the end of 1992.

Importance to PM-USA

This project benefits the Company by generating alternatives to our conventional products which have the potential to supplement our full margin brands into the 21st century.

Program Benefits

Program Leadership:		Program
Functional Area <u>R&D</u>	Department <u>Phys. Res.</u>	Leader: <u>J. Whidby</u>
<u>Support Required From</u>	<u>1992 Man-Years</u>	<u>Leadership Dept. (92)</u>
		<u>3.0</u>

Capital Requirements (92)	\$	Unknown	1993-1996	\$	Unknown	650	Timing
---------------------------	----	---------	-----------	----	---------	-----	--------

Program Milestones

Laboratory prototype completed.

1	9	9	2	1	9	9	3	1	9	9	4	1	9	9	5	1	9	9	6
1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4

2022950142

Rating: C

Program:	Natural Flavors		
Category:	Governmental Regulations/Product Dev	Included In 1991-1995 Plan:	No
Start Date:	1st qtr 92	Completion Date:	To be defined

Develop natural processes to produce current ingredients obtained synthetically.
Develop natural processes to produce tobacco-identical flavorants which are too expensive to be produced by standard methods. Program has not yet been initiated.
Planning will be done in 1992; program will start in 1992.

Pro-active response to potential cigarette labeling requirements.
Will give us new, potentially valuable flavorants which could provide a competitive advantage.

Program Leadership:		Program
Functional Area <u>R&D</u>	Department _____	Leader: <u>C. Ellis</u>
Support Required From	1992 Man-Years	Leadership Dept. (92)
		Not yet defined

Capital Requirements (92)	\$		1993-1996	\$		650 Timing
---------------------------	----	--	-----------	----	--	------------

[illegible]

2022950143

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Leaf Supply

Program Title	Functional Area	Department	Leader	Rating	Ref.
Increase Brazilian Burley	Leaf	Purchasing	R. English	B	J-1
Increase Oriental Production - Malawi	Leaf	Purchasing	R. English	B	J-2
Expand Leaf Storage Facilities	Leaf	Leaf	F. Johnson	B	J-3
Agronomy Assistance to Latin America	Leaf	Agronomy	D. Hill	C	J-4

Section: J

2022950144

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Category:

Leaf Supply

Program Title	Functional Area	Department	Leader	Rating	Ref.
Increase Brazilian Burley	Leaf	Purchasing	R. English	B	J-1
Increase Oriental Production - Malawi	Leaf	Purchasing	R. English	B	J-2
Expand Leaf Storage Facilities	Leaf	Leaf	F. Johnson	B	J-3
Agronomy Assistance to Latin America	Leaf	Agronomy	D. Hill	C	J-4

2022950145

11/15/91	1992 - 1996 Five-Year Plan		Rating: B		
Program Summary					
Program:	<u>Increase Brazilian Burley</u>				
Category:	<u>Leaf</u>	Included in 1991-1995 Plan:	<u>No</u>		
Start Date:	<u>3rd qtr 91</u>	Completion Date:	<u>4th qtr 96</u>		
Program Description					
Underwrite a joint venture program with Universal Leaf in which ULT will double their production of burley in Brazil through constructing 3,625 barns over a five-year period. Capital required is \$14.7 million which will be financed by ULT with guarantees from PM.					
Importance to PM-USA					
Develop and promote burley cultivation in Brazil to secure good quality leaf for PM, which is in short supply worldwide.					
Program Benefits					
ULT will supply 75% of all burley production on a crop-run basis at market prices. Securing the availability of factory grades will improve PM's ability to maintain grade standards.					
Program Leadership:					
Functional Area	<u>Leaf</u>	Department	<u>Purchasing</u>		
		Program Leader:	<u>R. English</u>		
Support Required From		1992 Man-Years	Leadership Dept. (92)		
PME - Leaf		0.3	0.5		
PMM - Brazil		0.3			
Capital Requirements (92) \$ --- 1993-1996 \$ --- 650 Timing ---					
Program Milestones	1 9 9 2	1 9 9 3	1 9 9 4	1 9 9 5	1 9 9 6
	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4	1 2 3 4
Additional Capacity:					
945 barns - 1605 tons					
819 barns - 1381 tons					
686 barns - 1157 tons					
619 barns - 1044 tons					
556 barns - 938 tons					
TOTAL 3625 barns - 6125 tons					

2022950146

Rating: B

1992 - 1996 Five-Year Plan Program Summary

2022950147

11/15/91

Rating: B

1992 - 1996 Five-Year Plan

Program Summary

Program: Expand Leaf Storage Facilities**Category:** Leaf Supply**Included In 1991-1995 Plan:** No**Start Date:** 4th qtr 91**Completion Date:** 4th qtr 94**Program Description**

Provide additional leaf storage space for tobaccos as required by increases in cigarette production forecast.

Importance to PM-USA

To protect tobacco inventory until required for cigarette production. Constructing additional warehouses is the most effective means of doing so.

Program Benefits

The continued ability to operate cigarette factories without the constraint of tobacco shortages.

Program Leadership:**Functional Area** Leaf**Department** Logistics**Program****Leader:** F. Johnson**Support Required From****1992 Man-Years****Leadership Dept. (92)**

Engineering

1.0

0.0

Capital Requirements (92) \$ 17,175,000 **1993-1996 \$** 13,400,000 **650 Timing** Cur
Program Milestones

	1992				1993				1994				1995				1996			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Completion of 7 warehouses																				
Completion of 7 warehouses																				
Completion of 7 warehouses																				
Completion of 4 warehouses																				

11/15/91	1992 - 1996 Five-Year Plan		Rating: C																																								
Program Summary																																											
Program: <u>Agronomy Assistance to Latin America</u>																																											
Category: <u>Leaf</u>	Included In 1991-1995 Plan: <u>No</u>																																										
Start Date: <u>1st qtr 92</u>	Completion Date: <u>4th qtr 96</u>																																										
Program Description Three important areas of tobacco production management in Latin America have been identified as focal points for agronomic support: tobacco maturity, curing and farm grading. These areas all have pronounced impacts on leaf quality. In addition, efforts to improve the quantity of leaf by aiding in disease control, etc., will be addressed.																																											
Importance to PM-USA																																											
Program Benefits Improved quality and quantity of tobaccos not only to the USA, but to PM Europe and Latin America, as well as Asian affiliates.																																											
Program Leadership: Functional Area <u>Leaf</u> Department <u>Agronomy</u>		Program Leader: <u>Dale Hill</u>																																									
Support Required From R&D (Semi-Works, C1) TQAF		1992 Man-Years Leadership Dept. (92) 2.0																																									
Capital Requirements (92) \$ <u>---</u> 1993-1996 \$ <u>---</u> 650 Timing <u>-</u>																																											
Program Milestones		<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <th colspan="4">1992</th> <th colspan="4">1993</th> <th colspan="4">1994</th> <th colspan="4">1995</th> <th colspan="4">1996</th> </tr> <tr> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> <th>1</th><th>2</th><th>3</th><th>4</th> </tr> </table>		1992				1993				1994				1995				1996				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
1992				1993				1994				1995				1996																											
1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4																								
Argentina		Ongoing																																									
Brazil																																											
Costa Rica																																											
Dominican Republic																																											
Ecuador																																											
Guatemala																																											
Mexico																																											
Panama																																											
Uruguay																																											
Venezuela																																											

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:
Employee Relations

Program Title	Category	Dept.	Leader	Rating	Ref.
Environmental Health & Safety - Haz. Materials	Safety	EH&S	S. Pouliot	A	F-1
Environmental Health & Safety - Training	Safety	EH&S	S. Pouliot	A	F-2
Environmental Health & Safety - Ergonomics	Safety	EH&S	S. Pouliot	A	F-3
Environmental Health & Safety - Audits	Safety	EH&S	S. Pouliot	A	F-4
Supervisory Training	Organization Health	Training	A. Dixon	A	H-1
Operator/Mechanic Skills Gap Training	Organization Health	Training	A. Dixon	A	H-2
Crafts Skills Training	Organization Health	Training	A. Dixon	A	H-3
Training Instructors	Organization Health	Training	A. Dixon	A	H-4
Systems Approach to Training	Organization Health	Training	A. Dixon	A	H-5
Operator/Mechanic Training - Troubleshooting	Organization Health	Training	A. Dixon	A	H-6
Louisville Skills Training Program	Organization Health	Training - LVL	W. Ham	A	H-7

EMPLOYEE RELATIONS

2022950150

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area: Engineering

Program Title	Category	Dept.	Leader	Rating	Ref.	Prog
Cabarrus Expansion	Capacity/Flexibility	Process Eng	J. Pastorius	A	C-1	US M.
MC Primary Modernization	Capacity/Flexibility	Process Eng	S. Blackwell	A	C-2	RL Sq
Optimize RL/BL Process	Capacity/Flexibility	Mfg. Eng.	J. Gomes	A	C-3	Burley
Cig Mfg Machine Maintenance	Cost/Productivity	York Mach. Cntr	B. Hassell	A	D-1	Green
Charcoal Brands Productivity	Cost/Productivity	Machine Des Engr	G. Atwell	A	D-9	Corp.
Louisville Productivity	Cost/Productivity	Machine Des Engr	W. Turnage	A	D-10	Tobacco
MC Bay 4 Productivity	Cost/Productivity	Machine Des Engr	G. Lyon	A	D-11	Product
MC Bay 3 Productivity	Cost/Productivity	Machine Des Engr	G. Lyon	A	D-16	Product
MC Bay 5 Productivity	Cost/Productivity	Machine Des Engr	G. Lyon	A	D-17	Japan
Product Vision Inspection	Quality	Applied Tech	E. Richardson	A	E-3	Increase
Site Environ. Audits / Process Verification	Environment	Env Compl/Eng	D. Merrill	A	G-1	Increase
Water Pollution	Environment	Env Compl/Eng	D. Merrill	A	G-2	Expansion
Air Pollution	Environment	Env Compl/Eng	D. Merrill	A	G-3	Hogshead
Solid and Hazardous Waste	Environment	Env Compl/Eng	D. Merrill	A	G-4	Green
Packaging Innovation	Product Development	Mach Des Eng	E. Woolridge	A	I-4	Allocation
Improved Stem Capacity Increase	Capacity/Flexibility	Mfg Engineering	D. Ising	B	C-6	Trucking
S/S Primary Process Modernization	Cost/Productivity	Process Eng	J. Vaughan	B	D-18	Blender
Primary Technology	Cost/Productivity	Applied Tech	G. Reid	B	D-19	Agronomy
Project GOLD	Cost/Productivity	Applied Tech	J. Carboni	B	D-20	
S/S Cigarette Manufacturing Modernization	Cost/Productivity	Mfg Engineering	C. Hamilton	B	D-23	
Tobacco Reclamation - Finished Goods	Cost/Productivity	IE/PE/MfgEng	B. Poorbaugh	C	D-28	
Tobacco Handling	Cost/Productivity	Process Eng	H. Marxen	C	D-29	

ENGINEERING

2022950151

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:
Leaf

Program Title	Category	Dept.	Leader	Rating	Ref.
US Marlboro Development	Product Development	Blending	R. Keatts	A	I-3
RL Squares	Cost/Productivity	Blending	C. Moogalian	B	D-25
Burley Stem Utilization	Cost/Productivity	Blending	L. Jennings	B	D-26
Green Leaf Threshing Standards	Cost/Productivity	Blending	L. Jennings	B	D-27
Corp. Brand-Worldwide Subjective Evaluation	Quality	Blending	D. Heidsieck	B	E-12
Tobacco Particle Size Analysis for High Speed M. Quality		Blending	Jennings	B	E-13
Product Development - Asia	Product Development	Blending	B. Scott	B	I-10
Product Development - Latin America	Product Development	Blending	B. Scott	B	I-11
Japan Marlboro Development 85/100mm	Product Development	Blending	C. Brumberg	B	I-9
Increase Brazilian Burley	Leaf Supply	Purchasing	R. English	B	J-1
Increase Oriental Production - Malawi	Leaf Supply	Purchasing	R. English	B	J-2
Expand Leaf Storage Facilities	Leaf Supply	Leaf	F. Johnson	B	J-3
Hogshead Material - Damage	Cost/Productivity	Hogshead Repair	H. Oakes	C	D-40
Green Tobacco Packing	Cost/Productivity	Purchasing	H. Oakes	C	D-41
Allocation of Tobaccos for Stemming	Cost/Productivity	Purchasing	H. Oakes	C	D-42
Trucking Cost Simulation	Cost/Productivity	Purchasing	H. Oakes	C	D-43
Blended Strips Reformulation	Quality	Blending	D. Heidsieck	C	E-16
Agronomy Assistance to Latin America	Leaf Supply	Agronomy	D. Hill	C	J-4

LEAF

2022950152

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:
Manufacturing

Program Title	Category	Dept.	Leader	Rating	Ref.
Tobacco Utilization	Cost/Productivity	Productivity	C. Horner	C	D-30

Func:
Mfg.
Progr

MRO
Supply
Direct
Finishe
Integra
Integra
Finishe
Synerg
Purcha
Visual
Quality
Consu
Minori
Retail
Woodp
Direct
Label
On Pr
Offset
Inciner
Replac
Water
Packa
Invent
Produc
Licoric
Label

MANUFACTURING

2022950153

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:
Mfg. Services

Program Title	Category	Dept.	Leader	Rating	Ref.
MRO Optimization/Alternative Sourcing	Cost/Productivity	MRO	Miles	A	D-2
Supply Chain Initiative - Global Description	Cost/Productivity	Supply Chain	Gee	A	D-3
Direct Materials Planning, Procurement	Cost/Productivity	Supply Chain	Gee	A	D-4
Finished Goods Warehousing and Distribution	Cost/Productivity	Supply Chain	Gee	A	D-5
Integrated Product Information	Cost/Productivity	Supply Chain	Gee	A	D-6
Integrated Prod/Resource Planning Control	Cost/Productivity	Supply Chain	Gee	A	D-7
Finished Goods - A.T. Kearney Study	Cost/Productivity	Finished Goods	J. McKinney	A	D-8
Synergy Program - Consolidated PM-USA	Cost/Productivity	New Programs	Zinski	A	D-14
Purchasing Optimization	Cost/Productivity	Purchasing	Latshaw	A	D-15
Visual/Functional Quality Standards	Quality	QA Prod Audit	C. Krausse	A	E-1
Quality Awareness Beyond Manufacturing	Quality	Quality	Knudson	A	E-7
Consumer Complaint Analysis - TOS	Quality	Quality	Knudson	A	E-8
Minority Business Development Acceleration	Organization Health	Minority Bus.	Kosakowski	A	H-8
Retail Promotion Execution	Capacity/Flexibility	Commercial Dev	M. Suter	B	C-7
Woodpulp Cigarette Paper	Cost/Productivity	Chem. Comp	F. Forsmark	B	D-21
Direct Materials Warehouse Mgmt System	Cost/Productivity	DM Warehouse	B. Gerrity	B	D-22
Label Closure Format Standardization	Cost/Productivity	Purchasing	Latshaw	B	D-24
On Press Vision Inspection	Quality	Purchasing	Latshaw	B	E-10
Offset Printing - Subjective Impact	Quality	PTS	C. Campbell	B	E-9
Incineration and Dryer Replacement - CHP	Environment	Col Heights Pck	B. Roberts	B	G-5
Replace underground solvent tank - CHP	Environment	Col Heights Pck	B. Roberts	B	G-6
Water Based Gravure Inks	Environment	PTS	C. Campbell	B	G-7
Packaging Materials Environmental Compliance	Environment	Purchasing	Latshaw	B	G-8
Inventory Control Systems	Capacity/Flexibility	Finished Goods	J. McKinney	C	C-8
Production Planning Simulation Model	Capacity/Flexibility	PP&C	Bylsma	C	C-9
Licorice Sourcing Optimization	Cost/Productivity	Chem. Comp	F. Forsmark	C	D-31
Label Paper Consolidation	Cost/Productivity	Packaging	C. Campbell	C	D-32

MANUFACTURING SERVICES

2022950154

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:

Mfg. Services

Program Title	Category	Dept.	Leader	Rating	Ref.
MRO Optimization/Paperless Requisition	Cost/Productivity	MRO	Miles	C	D-34
Company Book Inventory/WH Reconciliation	Cost/Productivity	Customer Svce	B. Pearce	C	D-35
Charge Back System For Transportation	Cost/Productivity	DM Warehouse	B. Gerrity	C	D-36
Electronic Data Interchange with Carrier	Cost/Productivity	Transportation	D. Schafer	C	D-37
Two Way EDI with Public Warehouses	Cost/Productivity	Transportation	D. Schafer	C	D-38
Printing Press - CHP	Cost/Productivity	Col Heights Pck	B. Roberts	C	D-39

Func

R&D

Prog

Cast

NET I

New

Adhe

Full M

Expor

Projec

Lotus

Beta

DeNk

Stable

Web i

Ingrec

Reduc

Sidest

Aeros

Cigare

Lark P

Produc

Natura

MANUFACTURING SERVICES

2022950155

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:
R&D

Program Title	Category	Dept.	Leader	Rating	Rel.
Cast Leaf	Capacity/Flexibility	Process Dev	G. Gallatly	A	C-4
NET Development	Capacity/Flexibility	Tob Fund Div	Fischer/Wms	A	C-5
New Primary Process	Cost/Productivity	Process Dev	S. Clark	A	D-13
Adhesives	Quality	Analy Spc	Zimmerman	A	E-6
Full Margin Brand Extensions Domestic	Product Development	Cig. Developmt	C. Altizer	A	I-1
Export	Product Development	Exp Prod Dev	J. Smith	A	I-2
Project Tomorrow	Product Development	Proj Tomorrow	B. Dwyer	A	I-5
Lotus and Ambrosia	Product Development	Paper Dev	T. Sanders	A	I-6
Beta	Product Development	Prod Dev	C. Lilly	A	I-7
DeNic/HalfNic	Product Development	Flavor Tech	G. Yatrakis	A	I-8
Stable Menthol	Quality	Flavor Tech	H. Burnley	B	E-11
Web Filter Program	Product Development	Product Dev	D. Heretick	B	I-12
Ingredients Reduction	Product Development	Flavor Tech	F. Daylor	B	I-13
Reduction - Mainstream CO	Product Development	Product Dev	J. Whidby	B	I-14
Sidestream Gas Phase Reduction	Product Development	Product Dev	J. Whidby	B	I-15
Aerosol Research	Product Development	Product Dev	J. Whidby	B	I-16
Cigarette Paper Consolidation	Cost/Productivity	Prod Developmt	S. Baldwin	C	D-33
Lark Porous Combining Wrap	Quality	Filter Tech	T. Callahan	C	E-14
Product/Process Monitoring Technology	Quality	Prod Dev	T. Sanders	C	E-15
Natural Flavors	Product Development	Product Dev	C. Ellis	C	I-17

RESEARCH AND DEVELOPMENT

2022950156

1992-1996 FIVE YEAR PLAN MAJOR PROGRAMS

Functional Area:

Technical Svcs

Program Title	Category	Dept.	Leader	Rating	Ref.
Specification Consolidation	Cost/Productivity	Spec/Support	L. Watts	A	D-12
Quality Control Standardization	Quality	Technical Svcs	M. Willard	A	E-2
Good Manufacturing Practices	Quality	Spec/Support	J. Hutchison	A	E-4
Direct Materials Specifications	Quality	Spec/Support	S. Southard	A	E-5

TECHNICAL SERVICES

2022950157